



COBB
SPLOST
Moving Cobb Forward

SPLOST Citizens Oversight Committee

July 2025



PUBLIC SERVICES, TRANSPORTATION, SUPPORT SERVICES, PUBLIC SAFETY

Public Services

- PARKS
- Library Services
- Senior Services




Report Legend:

Target = Budget

Current Value = Expenditure to Date






Dept: Library (2 items)



Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B0500 - Library Renovations & Surveillance Equipment	<p>SPLOST funding will provide for renovations, improvements, additions to, and equipping of existing facilities for the purpose of expanding and efficiently delivering library services and programs to county residents. Depending upon costs and funding availability, activities may include, but not be limited to, renovations such as teen spaces, flexible/adaptable spaces, updated infrastructure, computer stations, and interior design. Locations identified for renovations include:</p> <ul style="list-style-type: none"> Mountain View Regional Library South Cobb Regional Library West Cobb Regional Library Lewis A. Ray Library Stratton Library Kemp Memorial Library Vinings Library <p>In addition, funding will provide for the installation of video surveillance cameras at 12 locations to promote the safety of library customers, staff and community.</p>	On Track	Ongoing; Pending updates	\$3,850,000	\$520.77k	Dept: Library, District: ALL	
B0510 - North Cobb Regional Library	<p>SPLOST funding will be used at this location for items such as the installation of window blinds, sound baffles, an automated material handling (AMH) system, and community room sound equipment.</p>	On Track	Work pending updates; ongoing.	\$200,000	\$20.10k	Dept: Library, District: ALL	

Dept: Parks (32 items)



Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B0610 - Kemp Family Park	SPLOST funds will be used to complete the first phase of development for this park, including parking, walking trails, and a restroom. Added to the PARKS system using 2008 PARKS Bond funding, Kemp Family Park consists of about 95 acres of open fields and wooded rolling hills.	On Track	Project in Permitting.	\$861,723.91	\$100.34k	Dept: Parks, District: 1	
B0611 - Price Park	SPLOST funds will be used to complete the activities necessary to install additional parking and a pedestrian bridge for this facility. The addition of about 120 acres using 2008 PARKS Bond funding more than doubled the size of this passive park. This SPLOST funding will allow additional parking and a pedestrian bridge to allow safe access to more of these beautiful acres.	On Track	Project in planning.	\$861,723.91	\$0	Dept: Parks, District: 1	
B0612 - Al Bishop Complex	SPLOST funds will be used to complete the activities necessary to install synthetic turf and LED field lighting at this location. The Al Bishop complex is the county's premier adult softball facility, hosting many tournaments throughout the year. Upgrading to synthetic turf and LED field lighting will further enhance the ability of this venue to attract more large regional events, bringing in many out of town visitors to support local businesses.	On Track	Project in Planning.	\$1,508,016.84	\$0	Dept: Parks, District: 1	
B0613 - Lost Mountain Complex	SPLOST funds will be used to complete the activities necessary to install synthetic turf and LED field lighting at this location. The Lost Mountain complex serves a similar role as the Al Bishop Complex above, but for girls softball and on a national level. Adding synthetic turf and LED field lighting will increase the reach of this facility to bring in additional visitors to support the local economy.	Not Started	N/A	\$1,871,664.33	\$0	Dept: Parks, District: 1	
B0614 - Big Shanty Park	SPLOST funds will be used to complete the activities to install additional parking for this facility. Popular programming at The Art Station often generates parking space demands that exceed the capacity of the small adjacent parking lot, which is shared with a bank of four tennis courts. Additional parking will alleviate this issue.	Achieved	Project complete.	\$557,209.61	\$557.21k	Dept: Parks, District: 1	
B0615 - Ward Recreation Center	SPLOST funds will be used to complete the necessary interior and exterior renovations to this facility to maintain and improve the level of service that this important facility provides.	On Track	Project in procurement	\$646,292.93	\$4.20k	Dept: Parks, District: 1	
B0616 - Cobblestone Golf Course	SPLOST funds will be used to complete the necessary repairs and activities to restore the safety and stability of the cart paths. The asphalt cart paths at this popular facility have become rough and unstable due to tree roots and minor erosion issues.	Achieved		\$215,430.97	\$215.43k	Dept: Parks, District: 1	




Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B0620 - Tritt Property Acquisition	SPLOST funding will be used to acquire the remaining 20 acres of the Tritt Property. Nearly 30 acres of the Tritt Property, adjacent to Fullers Park and East Cobb Park, were recently purchased using 2008 PARKS Bond funds. Acquisition of the remaining 20 acres will complete the assembly of a nearly 125-acre park, offering a mix of active and passive recreation activities.	Not Started	N/A	\$8,000,000	\$0	Dept: Parks, District: 2	
B0630 - Shaw Park Repurpose	SPLOST funding will be used to repurpose Shaw Park to better meet the recreational needs and desires of the surrounding community. Shaw Park was first developed in 1970, and has served several generations of families since. However, the park design and amenities are now outdated, and the park no longer meets the recreational needs of the community. The footprint of this project also includes Gritters Library and the Northeast Cobb Community Center.	On Track	Park conceptual design and pricing in review. Two buildings demolished. Trees removed, site opened up. Replacement of parking lot lighting in procurement. Renovation of restrooms/concession buildings - COMPLETE. Maintenance building roof in planning.	\$3,446,895.64	\$1.57m	Dept: Parks, District: 3	
B0631 - Ebenezer Downs	SPLOST funding will be used for the development of a passive park in this location. The 17.5-acre Ebenezer Downs property was acquired using 2008 PARKS Bond funding. This SPLOST funding would allow the development of this passive park, governed by the Park Master Plan, that was developed with public input and approved by the Board of Commissioners in 2019.	On Track	Project pending additional funding. Lake work in Planning. Preliminary project site elements complete. House renovations complete.	\$2,585,171.73	\$363.52k	Dept: Parks, District: 3	
B0632 - Veterans Memorial	SPLOST funding will be used for the construction of a county Veterans Memorial to honor all veterans who protected our nation's freedoms from all branches of the military during all major conflicts. The Memorial will be operated by the county as a passive park. Additional funding for the Memorial may be provided by the Cobb Veterans Memorial Foundation.	On Track	Project in design.	\$3,000,000	\$0	Dept: Parks, District: 3	
B0640 - Indoor Track	SPLOST funds will be used to construct an indoor space for competitive track and field events.	Not Started	N/A	\$3,111,223.58	\$0	Dept: Parks, District: 4	
B0641 - Osborne Recreation Center	SPLOST funds will be used as additional funding for this 2016 SPLOST project to cover the cost of land acquisition.	Achieved	Project COMPLETE.	\$1,723,447.82	\$1.05m	Dept: Parks, District: 4	
B0642 - Mable House Outdoor Restroom	The Mable House Complex hosts many events annually, and a restroom facility is needed for event attendees and participants.	Not Started	N/A	\$86,317.65	\$0	Dept: Parks, District: 4	
B0643 - Powder Springs Park	SPLOST funds will be used for improvements to the original portion of Powder Springs Park in a joint project with the City of Powder Springs. Passive park elements will be added.	Not Started	N/A	\$86,317.65	\$0	Dept: Parks, District: 4	
B0644 - Bartlett Park	The initial development of the approved park master plan will begin with this funding.	Not Started	N/A	\$86,317.65	\$0	Dept: Parks, District: 4	
B0645 - Furr Park	The initial development of the approved park master plan will begin with this funding.	On Track	Smaller house demolished. Minor work on remaining structure completed. Driveway apron constructed. Master plan build-out scheduled for later in the program.	\$86,317.65	\$24.66k	Dept: Parks, District: 4	
B0646 - Henderson Park	The initial development of the approved park master plan will begin with this funding.	On Track	House septic system pumped. House demolished. Master plan build-out scheduled for later in the program.	\$86,317.65	\$1.80k	Dept: Parks, District: 4	
B0647 - Heritage Park	SPLOST funds will be used for improvements to this park located on Fontaine Road.	On Track	Project in planning pending funding.	\$86,318.06	\$6.02k	Dept: Parks, District: 4	

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B0650 - Electrical & Lighting Upgrades	<p>Recent improvements in LED lighting technology provide the opportunity to replace old and inefficient metal halide lights on athletic fields, tennis courts, and high bay lighting in recreation and aquatic centers. LED fixtures use roughly half of the electricity of older light systems and last significantly longer. Moreover, manufacturers are decreasing their production of metal halide replacement bulbs, making them more expensive to purchase and harder to find.</p> <p>SPLOST funding will be used for electrical and lighting upgrades and related electrical improvements, such as replacement of older underground wiring, breakers and switch gear.</p>	On Track	N/A	\$2,955,713.01	\$1.7m	Dept: Parks, District: ALL	
B0651 - Synthetic Turf Conversion & Replacement	<p>Recent installation of synthetic turf at eight of Cobb's rectangular athletic fields has been a resounding success as indicated by soccer, football, lacrosse and other user groups. Extended life cycle, safety and playability, decreased maintenance costs, and the local economic impacts of tournament play are all advantages of synthetic turf over traditional bermuda grass fields. The expected service life of the synthetic turf carpet under heavy use is eight to 10 years. SPLOST funding will be used for first-time field conversions, as well as replacing the existing turf at eight fields in the 2025 to 2027 timeframe.</p>	On Track	Wallace Park Football Field 3 : Project in Construction. Not able to install Field 4. Wallace Park Infield only on Field 1: In Design. Field 2 full field conversion: In Design. Lost Mountain Fields 10 and 11: Project in Construction.	\$6,445,694.85	\$2.73m	Dept: Parks, District: ALL	
B0652 - Technology, Life Safety & Security Improvements	<p>SPLOST funding will be used for the installation or upgrade of technological features that will improve communication, recordkeeping, and safety for visitors and staff as well as security improvements to protect the County's investments in its park system. Examples include the installation of security cameras integrated into the public safety network and safety features.</p>	On Track	License Plate Readers: Project in construction. Security Cameras Phase 2: COMPLETE. Security Cameras Phase 3 in Procurement. Mable House Arts Center: Kiln Fume Hoods - COMPLETE. Fair Oaks Park: Upgrade Parking Lot and Security Lighting - COMPLETE. Silver Comet Trail, Fontaine Road Trailhead - Parking Lot Lighting - COMPLETE. PARKS Gate Access Reader - COMPLETE. Cobb Outdoor Arena Security Cameras - COMPLETE. Fullers Tennis ADA Access: In Procurement.	\$646,292.93	\$207.75k	Dept: Parks, District: ALL	
B0653 - Building Renovations & Improvements	<p>SPLOST funding will be used to replace or upgrade structures that have reached their intended service life and have not been sufficiently addressed by past funding mechanisms. Examples include installing metal roofs in place of outdated asphalt shingles, replacing gymnasium floors worn by consistent use over the years, renovating heavily used restroom facilities, and additional improvements identified based on public input, such as adding shade structures at tennis centers and playgrounds and constructing additional restroom capacity in more remote areas of certain parks.</p>	On Track	Aquatic Center Improvements: Project COMPLETE. Noonday Creek Park Restroom Replacement: Project in re-design. Ron Anderson Rec Center Carpet Replacement: COMPLETE. The Art Station Roof Replacement: COMPLETE. Mountain View Aquatic Center Roof Repair: COMPLETE. Refinish Sewell Pool: COMPLETE. Gymnastics Center Lobby Refurbishment: COMPLETE. Central Aquatic Center Roof Repair - COMPLETE. Central Aquatic Center Carpet Replacement: COMPLETE. Gymnasium Floor Replacements: Project COMPLETE. Ward Gym Floor to be included in building renovation. Terrell Mill Pavilion - In Permitting. Wild Horse Creek Pavilion - In Construction.	\$3,877,757.60	\$2.65m	Dept: Parks, District: ALL	
B0654 - Mechanical System Replacement	<p>PARKS is responsible for well over 100 heated and air conditioned buildings of various sizes. HVAC systems typically have a useful service life of 10 to 15 years. Systems in many county parks exceed this age. The dehumidification systems in the county's indoor swimming pools are highly specialized examples of this. Proper efficiencies of these sophisticated systems are essential to the operation of these very heavily used facilities, with respect to the comfort of the users, and the longevity of the buildings themselves. Failure to replace these systems when needed could potentially result in the extended closure of these facilities.</p>	On Track	Aquatic Center Improvements: Project COMPLETE. Civic Center Controls: Project in planning.	\$2,947,095.77	\$2.4m	Dept: Parks, District: ALL	

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B0655 - Paving	<p>Resurfacing of access roadways and parking lots is an ongoing need in the county's park system. Adding new parking capacity is also a common request from user groups and park visitors. The county recently established a paving program for parks intended to maintain the quality of paved surfaces, to avoid more expensive repairs in the future, and to identify certain park trails and sidewalks that will benefit from reconstruction or fortification with concrete or crushed slate materials.</p> <p>SPLOST funding will be used for resurfacing and paving activities as well as replacing and restriping surfaces at park locations countywide as needed.</p>	On Track	Wright Environmental Center - COMPLETE. West Cobb Aquatic Center - COMPLETE. Hurt Road Basketball Parking - COMPLETE. Noonday Park Speed Tables - COMPLETE. Florence Road Trailhead Resurfacing - COMPLETE. Pitner Road RC Airfield - COMPLETE. Cobblestone Golf Course Parking and Entry Road Seal and Restripe - COMPLETE. Investigating additional projects. Fair Oaks Park Sidewalk Repair in Planning. East Cobb Park replace portions of slate trail with pervious paving in Planning. Fullers Park Add slate to trail from East Cobb Park to Robinson Rd. In Construction. South Cobb Complex Seal Coat and Restripe - Project COMPLETE.	\$861,723.91	\$683.91k	Dept: Parks, District: ALL	
B0656 - Amenties	<p>Park amenities, such as bleachers, pavilions, shade structures, water fountains, and playground safety surfaces, must be installed or replaced periodically. Replacement of deteriorated amenities provide a safer and more enjoyable recreation experience for all park visitors.</p> <p>SPLOST funding will be used to install or replace amenities at park locations countywide as needed.</p>	On Track	Silver Comet Trail Water Fountain Replacement: COMPLETE. Shade Structures at East Cobb, Terrell Mill, Boots Ward, : COMPLETE. Shade structure at Wild Horse Creek BMX Track on hold for future funding.	\$430,861.96	\$118.42k	Dept: Parks, District: ALL	
B0657 - Parks Site, Erosion, Lake/Dam Improvements	<p>Addressing erosion and drainage issues on park properties before they become serious is essential to avoiding facility closures. The county maintains 14 ponds and lakes and their associated earthen dams throughout the county. These features provide a stormwater management function as well as excellent recreational opportunities for fishing and other activities.</p> <p>SPLOST funding will be used for activities, such as renovating existing dams, dredging, improving grading, and expanding streambank stabilization measures related to site, erosion, and lake/dam improvements.</p>	On Track	Wild Horse Creek Park - Dredge Lake: COMPLETE. Lost Mountain Park - Renovate Dam and Dredge Lake: Project in Permitting. Rhyne Park - Improve Grading and Expand Streambank Stabilization: Project permitted- On Hold.	\$430,861.96	\$87.66k	Dept: Parks, District: ALL	
B0658 - Subsurface Infrastructure	<p>The Cobb County PARKS system was established in 1966 and has continued to expand over the years. Much of the subsurface infrastructure installed throughout this time has reached or exceeded its reasonable service life and failures can occur suddenly. These systems includes sanitary sewer, stormwater management, potable water, irrigation, and fire protection piping. Aging systems will be replaced before failures or continued system deterioration lead to larger issues.</p> <p>SPLOST funding will be used to replace aging subsurface infrastructure systems throughout the county.</p>	On Track	Fair Oaks Storm Sewer Rehabilitation: COMPLETE. Fullers Streambank Restoration: COMPLETE. Big Shanty Septic System Replacement: COMPLETE. Gymnastics Center Drainage: COMPLETE.	\$1,443,893.43	\$1.02m	Dept: Parks, District: ALL	
B0659 - Park & Facility Signage	<p>In the over 50 years since its founding, Cobb PARKS has followed a variety of signage programs. Cobb citizens and park visitors would benefit from a consistent and coordinated park signage and wayfinding system for locating park entrances and navigating to various locations and facilities.</p> <p>SPLOST funding will be used to establish a consistent and coordinated park signage and wayfinding system.</p>	On Track	Price Park Entry Sign - COMPLETE. Stout Park Entrance Sign: COMPLETE. Additional Entrance Signs: COMPLETE. Additional signage replacement in planning.	\$792,786	\$186.85k	Dept: Parks, District: ALL	
B0660 - PARKS Project Management & Administration		On Track	In Progress.	\$5,982,611	\$2.46m	Dept: Parks, District: TBD	
B0661 - 2011 SPLOST Project Management		Achieved	COMPLETE	\$9,630	\$9.63k	Dept: Parks, District: TBD	

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B0662 - 2016 SPLOST Project Management		On Track	In Progress.	\$912,730	\$526.58k	Dept: Parks, District: TBD	

Dept: Senior Services (5 items)



Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B1201 - Covered Walkway & Portico	North Cobb Senior Center: SPLOST funds will be used for the addition of a portico to provide for covered drop offs at the pre-function area and a covered walkway to connect the new portico to the front entrance. This addition will provide protection from the weather for seniors as they walk from the side parking lot to the front entrance of the building.	Not Started		\$200,000	\$0	Dept: Senior Services, District: ALL	
B1210 - Art Room Exhaust Fans	Senior Wellness Center: Art room exhaust fan to properly exhaust fumes resulting from art room activities	Achieved	Complete	\$100,000	\$99.94k	Dept: Senior Services, District: ALL	
B1211 - Lobby Renovations	Senior Wellness Center: Lobby renovations to reconfigure front desk staffing space for workspace security of staff and equipment	Achieved	Complete	\$100,000	\$99.84k	Dept: Senior Services, District: ALL	
B1212 - Parking Lot Reconfigurations	Senior Wellness Center: Parking lot reconfiguration to maximize amount of available spaces by removing islands and redesigning the lot	Achieved	Complete	\$100,000	\$99.96k	Dept: Senior Services, District: ALL	
B1220 - Kitchen & Restroom Renovations	West Cobb Senior Center SPLOST funding will be used for the following activities at this location: <ul style="list-style-type: none"> • Kitchen renovation to convert warming kitchen into a teaching kitchen to offer cooking classes to senior citizens of Cobb County • Restroom renovations to update and upgrade fixtures to better meet the needs of the aging population. Bathrooms will be more user-friendly with fixtures, sinks, flooring, and toilets appropriate for older adults. 	On Track	Pending funding; budget approval in progress; work on hold.	\$78,000	\$14.69k	Dept: Senior Services, District: ALL	

Support Services

- Information Services
- Property Management




Report Legend:

Target = Budget

Current Value = Expenditure to Date






Dept: Information Services (4 items)



Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B0010 - Judicial Technology Improvements	SPLOST funds will be used to make technology improvements within the judicial offices. Modern technology permits courts to improve the administration of justice, enhance efficiencies, and meet the technology expectations of today's court participants and taxpayers.	On Track	Judicial Technology Improvements in Progress: Completed: Infax Were and Monitor Upgrades at Superior, Magistrate, and State Court; Infax Installations at Solicitor's Office, District Attorney, Juvenile Court; Juvenile Court DECA Courtroom Recording Installations; State Court Conference Room A/V Upgrade; Solicitor's Office conference room and breakroom A/V upgrade; District Attorney's 2nd floor conference room A/V upgrade; FAC conference room A/V upgrade; Drug Lab and Accountability Court A/V upgrade; Drug Lab and Accountability Court A/V upgrade	\$17,500,000	\$871.02k	Dept: Information Services, District: ALL	
B0020 - Technology Infrastructure Upgrades	Information technology has become highly integrated into the day-to-day business and emergency operations of Cobb County. SPLOST funds will be used to upgrade the county's technology infrastructure, which is vital to providing seamless, efficient, and secure services and information to county constituents. Keeping aging foundational technology current, from the network edge to the data center, ensures the continued and resilient execution of critical county business operations.	On Track	No projects currently In-progress; 1 Completed Project - County Wireless Network Replacement	\$7,561,064.47	\$1.6m	Dept: Information Services, District: ALL	
B0030 - Cyber Security	Cobb County has developed a cyber security "Defense in Depth" strategy to secure the county's information, data, and technology assets. This strategy relies on nimble, state-of-the-art technologies to secure the county's digital environment and ensure constituents continue to safely interact with Cobb County. Deploying the latest and most advanced security solutions to counter the continuous and malicious attacks by cyber criminals is an essential responsibility of county government today and for the foreseeable future.	Not Started	N/A	\$2,000,000	\$0	Dept: Information Services, District: ALL	
B0040 - Digital Government/Smart Community	SPLOST funds will be used to implement and modernize digital government business applications and systems to maintain technical currency to meet the expectations of an engaged and connected constituency. Expanding online services with innovative delivery and easy to use applications will enable transparency and the direct communication between the public and county government.	On Track	N/A	\$9,000,000	\$1.04m	Dept: Information Services, District: ALL	

Dept: Property Management (5 items)



Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B06301 - Northeast Cobb Community Center	Shaw Park Repurpose	Canceled		\$0	\$0	Dept: Property Management, District: TBD	
B0910 - Property Mangament Projects	SPLOST funds will be used for upgrades and renovations to existing county-owned facilities, such as courthouses and other public buildings. Updates and renovations include, but are not limited to, activities such as security, HVAC and safety equipment installations, roof restorations and replacements, interior rehabilitations, and exterior revitalizations.	Achieved		\$13,578,988.80	\$3.53m	Dept: Property Management, District: ALL	12/31/2027
B0920 - Public Health Facility	SPLOST funding will be used for the expansion and modernization of the existing South Cobb Community Health facility or for the construction of a new health facility.	Not Started		\$1,750,000	\$17.65k	Dept: Property Management, District: ALL	
B09100 - State Court Jury Box Reno	Property Management Projects	On Track	Creating scope of work for ITB; drafting project details; outlining specifications; defining deliverables.	\$225,000	\$1.43k	Dept: Property Management, District: TBD	
B0911 - Property Management Public Safety Building Renovation - 2022	[Insert Project Description]	Not Started		\$19,000,000	\$0	Dept: Property Management, District: TBD	

Public Safety




Report Legend:

Target = Budget

Current Value = Expenditure to Date



Dept: Public Safety (9 items)



Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B1000 - Animal Services Facility	SPLOST funds will be used for a new animal shelter to accommodate a growing animal population and provide much needed upgrades to kennels, facilities, and other veterinary services.	On Track	contractor selected	\$15,000,000	\$48.06k	Dept: Public Safety, District: ALL	
B1010 - 800Mhz Radio Towers	SPLOST funds will be used to replace or repair existing radio towers and/or build two new 800 MHz radio towers. This will increase radio coverage throughout the county, making the 800 MHz radio system more effective in identified trouble areas.	Not Started		\$7,000,000	\$0	Dept: Public Safety, District: ALL	
B1020 - Radio Replacement	SPLOST funds will be used for the replacement of radio equipment for Cobb County Police, Fire, Sheriff's Office, 911, and other county departments. Due to rapidly changing technology and loss of technical support, all handheld, vehicle-mounted, and desktop radios must be replaced every five to seven years.	Achieved		\$16,000,000	\$15.88m	Dept: Public Safety, District: ALL	
B1030 - E-911 Call Center	SPLOST funds will be used for the development of a new 911 call center to address current site-specific constraints and to conform to regulations for industry safety standards.	On Track		\$14,000,000	\$86.25k	Dept: Public Safety, District: ALL	
B1040 - Fire Station 12	SPLOST funds will be used to replace the current 1960's era Fire Station No. 12. The new station will include more bay space for additional equipment, technology and equipment to meet the department's goal of minimizing the spread of and exposure to residual carcinogens and improve overall emergency response capacity. SPLOST funds also will be used for infrastructure upgrades and renovations to the existing fire training complex that were not accounted for in the 2016 SPLOST. These upgrades are essential to meet the strategic goals and training needs of the department.	On Track		\$12,289,075	\$3.46m	Dept: Public Safety, District: ALL	
B1050 - Police HQ / Training Center	SPLOST funds will be used to construct an indoor firing range and additional infrastructure not covered under the 2016 SPLOST project.	On Track		\$2,576,237.19	\$0	Dept: Public Safety, District: ALL	
B1061 - Police Vehicle Replacement	SPLOST funds will be used for the continued replacement of outdated police patrol vehicles.	On Track		\$10,000,000	\$8.04m	Dept: Public Safety, District: ALL	
B1041 - Fire Training	Fire Station 12	Achieved		\$18,250,278.45	\$18.25m	Dept: Public Safety, District: TBD	
B10500 - Public Safety Training Firing Range	Police HQ / Training Center	On Track		\$15,423,762.81	\$9.70m	Dept: Public Safety, District: TBD	

Transportation




Report Legend:

Target = Budget

Current Value = Expenditure to Date






Component: Bridges and Culverts (18 items)



Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2100 - Bridges and Culverts Shared Cost	SPLOST funding for bridges and culverts will fund activities to repair, rehabilitate, and replace bridges and culvert structures.	On Track	In progress	\$1,193,982.51	\$818.56k	Component: Bridges and Culverts, Dept: DOT, District: ALL	12/31/2027
B2101 - Bells Ferry Road over Noonday Creek	The project consists of a bridge replacement on Bells Ferry Road over Noonday Creek. The bridge is located on Bells Ferry Road, between Rockbridge Road and Lloyd Drive, at the entrance of the Noonday Creek Trailhead.	On Track	Concept Report Approved; Design in progress	\$2,580,504	\$498.77k	Component: Bridges and Culverts, Dept: DOT, District: 3	07/31/2030
B2102 - Collins Road over Little Allatoona Creek	Replace existing bridge located on Collins Road over Little Allatoona Creek	On Track	Preliminary engineering in progress	\$2,297,250	\$210.51k	Component: Bridges and Culverts, Dept: DOT, District: 1	09/30/2027
B2103 - James Road over Pine Creek	Replacement of the existing bridge located on James Road over Pine Creek with a concrete box culvert	Achieved	Project is complete.	\$1,532,912.28	\$1.24m	Component: Bridges and Culverts, Dept: DOT, District: 4	10/25/2024
B2104 - Ernest Barrett Parkway over Noses Creek/Ward Creek	Repair/rehabilitate existing bridge	Achieved	Project is complete	\$870,000	\$749.05k	Component: Bridges and Culverts, Dept: DOT, District: 1	04/30/2025
B2105 - Bells Ferry Road over Tate Creek	Repair/rehabilitate existing concrete box culvert	Achieved	Project is complete	\$102,780.84	\$101.79k	Component: Bridges and Culverts, Dept: DOT, District: 3	04/30/2025
B2106 - Maner Road over Chattahoochee River Tributary	Repair/rehabilitate existing bridge	Achieved	Project is complete	\$1,560	\$1.56k	Component: Bridges and Culverts, Dept: DOT, District: 2	04/30/2025
B2107 - Maxham Road over Buttermilk Creek	Repair/rehabilitate existing bridge	Achieved	Project is complete	\$192,750.35	\$189.1k	Component: Bridges and Culverts, Dept: DOT, District: 4	04/30/2025
B2108 - McDuffie Road over Olley Creek Tributary	Repair/rehabilitate existing bridge	Achieved	Project is complete	\$74,868.60	\$39.14k	Component: Bridges and Culverts, Dept: DOT, District: 4	04/30/2025
B2109 - Murdock Road over Sewell Mill Creek	Repair/rehabilitate existing bridge	Achieved	Project is complete	\$135,728.10	\$100.5k	Component: Bridges and Culverts, Dept: DOT, District: 2	04/30/2025
B2110 - North Elizabeth Lane over Gilmore Creek	Repair/rehabilitate existing bridge	Achieved	Project is complete	\$152,525.87	\$108.75k	Component: Bridges and Culverts, Dept: DOT, District: 2	04/30/2025
B2111 - Stillhouse Road over Camp Bert Adams Creek	Repair/rehabilitate existing bridge	Achieved	Project is complete	\$70,395.70	\$35.53k	Component: Bridges and Culverts, Dept: DOT, District: 2	04/30/2025
B2112 - Atlanta Road Bridge over CSX RR	Repair/rehabilitate existing Atlanta Road bridge over CSX RR. Improvements include approach slab replacement, concrete bridge deck overlay, and resurfacing of Atlanta Road bridge approaches	On Track	Construction in progress; project in coordination with 2016 SPLOST Silver Comet Trail Extension project (X2415)	\$4,660,234.06	\$3.81m	Component: Bridges and Culverts, Dept: DOT, District: ALL	08/31/2025
B2113 - Countywide Bridge Repair and Rehabilitation	Project includes the replacement of the decorative tape lighting on the Skip Spann Connector bridge over I-75 (District 3). Also included is the replacement of the decorative graze lighting components on the Cumberland Boulevard bridge over I-75 (District 2).	Achieved	Project is complete	\$142,634.16	\$142.63k	Component: Bridges and Culverts, Dept: DOT, District: ALL	07/31/2023

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2114 - Bob Callan Trail Bridge Boardwalk Repair	Repair of the existing Bob Callan Trail boardwalk located between Akers Mill Road and I-285	Achieved	Project is complete.	\$79,350.86	\$79.35k	Component: Bridges and Culverts, Dept: DOT, District: 2	05/23/2024
B2115 - Powers Ferry Rd and Interstate North Pkwy Bridges over Chatt	Bridge Repair project - coordination with GDOT	On Track	In progress by GDOT; ARPA funded	\$3,000	\$1.97k	Component: Bridges and Culverts, Dept: DOT, District: TBD	11/13/2026
B2116 - Camp Highland Rd Bridge	Stabilization of the slope under the Camp Highland Road bridge over the Silver Comet Trail. Joint project with the City of Smyrna.	On Track	Construction in progress.	\$3,286,837.77	\$0	Component: Bridges and Culverts, Dept: DOT, District: TBD	11/30/2025
B2117 - Chastain Meadows Pkwy over Noonday Creek	The project consists of the removal and replacement of a portion of the existing approach slab for the bridge on Chastain Meadows Parkway bridge over Noonday Creek. Also included is the replacement of a failing section of water main underneath the approach slab (funded by CCWS).	On Track	Project is substantially complete; road has been re-opened to traffic.	\$0	\$0	Component: Bridges and Culverts, Dept: DOT, District: TBD	07/31/2025

Component: Capital/Facility Improvements (32 items)






Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2400 - Capital/Facility Improvements Shared Cost	SPLOST funding for Transit Capital Improvements, DOT Facility Improvements, and Federal/State Local Match Improvements	On Track	In Progress	\$3,066,600	\$322.25k	Component: Capital/Facility Improvements, Dept: DOT, District: ALL	12/31/2028
B2410 - Transit Capital Improvements	SPLOST funding for Transit Capital Improvements will be used to upgrade the county's transit facilities to improve the operation and reliability of CobbLinc.	On Track	In Progress	\$3,910,000	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: ALL	12/31/2028
B2420 - Cobb DOT Facility Improvements	SPLOST funding for Cobb DOT Facility Improvements will provide funding for the construction and equipping of new signal and sign shops to be located on the premises of the Cobb DOT headquarters facility.	On Track	In Progress	\$0	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: ALL	12/31/2028
B2430 - Federal/State Local Match Improvements - TBD	SPLOST funding for the Federal/State Local Match Improvements will be used to leverage available matching funds to deliver key operational and safety improvements to the county's transportation system.	On Track	In Progress	\$13,031,207.69	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: ALL	12/31/2028
B2431 - Big Shanty Rd Widening	Federal/State Local Match project - widening of Big Shanty Road between Chastain Meadows Pkwy and Bells Ferry Road	On Track	Concept development in progress	\$10,000	\$456.98k	Component: Capital/Facility Improvements, Dept: DOT, District: 3	12/31/2030
B2432 - Chattahoochee River Trail Pilot, Phase 2	Federal/State Local Match project - construction of a multi-use trail along the Chattahoochee River between Nickajack Creek and Mableton Parkway	On Track	Design in progress	\$3,137,000	\$213.8k	Component: Capital/Facility Improvements, Dept: DOT, District: 4	10/31/2030
B2433 - Cumberland Sweep, Segment E	Federal/State Local Match project - multi-modal path along Windy Ridge Parkway between Interstate North Parkway and Heritage Court	On Track	Preliminary Engineering in progress	\$10,000	\$472.50	Component: Capital/Facility Improvements, Dept: DOT, District: 2	12/31/2028
B2434 - Cumberland Sweep, Segment D	Federal/State Local Match project - multi-modal path along Heritage Court between Windy Ridge Parkway and Galleria	On Track	Preliminary Engineering in progress	\$10,000	\$345	Component: Capital/Facility Improvements, Dept: DOT, District: 2	12/31/2028
B2437 - Johnson Ferry Road at Shallowford Road	Federal/State Local Match project - intersection improvements to address operations and vehicular safety. The improvements may include, but are not limited to, addition of travel and turn lanes, and pedestrian improvements.	On Track	Preliminary engineering in progress	\$585,292.30	\$429.38k	Component: Capital/Facility Improvements, Dept: DOT, District: 2, District: 3	12/31/2028
B2435 - South Cobb Drive (SR 280) Traffic Safety Improvements	Federal/State local match project - This project will provide safety and operational improvements on South Cobb Drive (SR 280) from Atlanta Road to Cobb Parkway (SR 3/US 41). It will enhance public safety for motorist and pedestrians travelling eastbound and westbound on South Cobb Drive adjacent to Dobbins ARB.	On Track	Preliminary Engineering - Concept Development in progress	\$4,425,000.01	\$647.62k	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	09/30/2030
B2436 - Cobb Pkwy at Black Acre Tr/Third Army Rd Intersection Reali	Federal/State Local match project - Safety and operational intersection improvement project at Cobb Parkway/US 41 and Black Acre Trail/Third Army Road.	On Track	Preliminary Engineering - Concept Development in progress	\$2,535,000	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: 1	09/30/2029

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2421 - Cobb DOT Signal/Sign Shop	SPLOST funding for Cobb DOT Facility Improvements will provide funding for the construction and equipping of new signal and sign shops to be located on the premises of the Cobb DOT headquarters facility on County Services Parkway.	On Track	Preliminary Engineering in progress	\$4,800,000	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	12/31/2026
B2440 - 2024 LMIG Supplement Projects	On March 15, 2024, the Georgia Department of Transportation (GDOT) announced that \$250 million in Local Road Assistance Administration (LRA) funds were included in the States' amended Fiscal Year 2024 budget. The LRA funds will be administered and distributed through GDOT's Local Maintenance and Improvement Grant (LMIG) Program. Under the established funding formula, the maximum GDOT funding available for the County's FY24 Supplement totals an amount not to exceed \$7,977,514.78. Per terms of this LMIG Program LRA grant, no local match is required.	On Track	See projects B2441-B2448	\$0	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	12/31/2028
B2441 - Barrett Parkway at Burnt Hickory Road	Operational and safety intersection improvement project at Barrett Parkway and Burnt Hickory Road. The proposed project consists of reconfiguring the intersection to prohibit left turns from Barrett Parkway to Burnt Hickory Road and construct traffic signals to accommodate the relocated left turns to the north and south of the intersection.	On Track	Surveying and preliminary engineering began in June 2025.	\$1,720,000	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	11/19/2027
B2442 - Lost Mountain Road at Amber-ton Drive/Hopeton Drive	Intersection operational and safety improvements project.	On Track	Design in progress.	\$2,649,999.78	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	11/19/2027
B2443 - Cobb Parkway Pedestrian Bridge	Bridge rehabilitation and enhancement project.	On Track	Construction in progress	\$2,280,471.50	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	09/30/2025
B2444 - Little Willeo Road at Johnson Ferry Road	This project consists of operational and safety improvements to extend the right turn lane from Little Willeo Road to Johnson Ferry Road. Sidewalk, as well as curb and gutter, will be replaced as necessary.	On Track	Pre-construction meeting held on 6/25/25; Construction NTP scheduled for 7/7/25.	\$600,000	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	09/30/2025
B2445 - Chastain Road at Busbee Drive	Intersection operational and safety improvements project.	On Track	Construction scheduled to begin in mid-August 2025.	\$425,000	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	09/30/2025
B2446 - Trickum Road at Eula Drive/Rocky Mountain Road	Intersection operational and safety improvements project.	On Track	BOC awarded design contract on 5/27/25; Survey and design to start June 2025.	\$2,000,000	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	07/31/2027
B2447 - Veterans Memorial Highway at Burris Road	Intersection operational and safety improvements project.	Not Started	Concept development in progress.	\$900,000	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	11/19/2027
B2448 - Florence Road at Hiram Road/Gaydon Road	Intersection operational and safety improvements project.	On Track	Design in progress	\$1,000,000	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	07/31/2026
B2438 - George Busbee Pkwy Corridor Trail	Construction of a multi-use trail along George Busbee Parkway between Chastain Road and Barrett Parkway.	Not Started	Design consultant selection in progress.	\$2,500	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	12/31/2030
B2439 - Austell Powder Springs Rd Trail	Construction of a multi-use trail along Austell Powder Springs Road between Joe Jerkins Blvd and the Silver Comet Trail	Not Started	Design consultant selection in progress.	\$1,703,000	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	12/31/2030




Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2449 - Oakdale Rd Complete Streets Bridge Replacement	This project will replace the existing Buckner Road bridge over NS RR while also improving the adjacent intersection of Oakdale Road and Buckner Road.	Not Started	Design consultant selection in progress.	\$1,886,000	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	12/31/2030
B2450 - Cumberland Sweep, Segment F	The Cumberland Sweep will create a safe shared-use path for cyclists and pedestrians as well as an autonomous shuttle to provide mobility options between the various destinations within the Cumberland district. Segment F will include installation of approximately 0.8 miles of multimodal trail located along a portion of the Cumberland Mall loop road and continue west from along the northern shoulder of Akers Mill Road, terminating at the existing Akers Mill Road and Galleria Drive.	Not Started		\$0	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	12/31/2030
B2451 - Cumberland Sweep at Galleria Pedestrian Bridge Upgrades	Reconstruction of the existing pedestrian bridge over Cobb Parkway between Cumberland Mall and the Galleria as part of the Cumberland Sweep.	Not Started		\$0	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	12/31/2030
B2452 - South Cobb Transit Center	Multi-modal transit facility serving the South Cobb area.	Not Started		\$2,500,000	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	11/20/2026
B2453 - 2025 LMIG Supplement Projects	On March 20, 2025, the Georgia Department of Transportation (GDOT) announced that \$250 million in Local Road Assistance Administration (LRA) funds were included in the States' amended Fiscal Year 2025 budget. The LRA funds will be administered and distributed through GDOT's Local Maintenance and Improvement Grant (LMIG) Program. Under the established funding formula, the maximum GDOT funding available for the County's FY25 Supplement totals an amount not to exceed \$8,052,574.97. Per terms of this LMIG Program LRA grant, no local match is required.	On Track	Funding only - see B2456 and B2929 for progress updates.	\$8,052,574.97	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	09/30/2027
B2454 - Barrett Pkwy Corridor Traffic Signal Improvements	Traffic Signal improvements along Barrett Parkway between Villa Rica Rd to Ridenour Blvd	Not Started		\$0	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	12/18/2026
B2455 - Noonday Creek Trail Extension	Project consists of an extension of Noonday Creek Trail from the existing Bells Ferry Trail to Shallowford Road.	Not Started	Design consultant selection in progress - RFP for design services has been issued. Proposals due in July 2025.	\$0	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	
B2456 - Blair Bridge Rd at Oak Ridge Rd/Riverside Pkwy	Project consists of adding a traffic signal on Blair Bridge Road at Oak Ridge Road/Riverside Parkway. Project is part of the 2025 LMIG Supplemental projects.	On Track	Survey in progress; design scheduled to begin in late summer 2025.	\$0	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	09/30/2026
B2457 - Cumberland Transit Center	[Insert Project Description]	Not Started		\$0	\$0	Component: Capital/Facility Improvements, Dept: DOT, District: TBD	

Component: DOT Community Impact (4 items)



Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2600 - DOT Community Impact Shared Cost	Community Impact Projects are projects identified by each District Commissioner that address district-specific needs previously expressed by residents and community input.	On Track	In progress	\$258,189.22	\$197.58k	Component: DOT Community Impact, Dept: DOT, District: 4	12/31/2027
B2601 - Ewing Road Sidewalk	Addition of sidewalk along the east side of Ewing Road between Syble Drive and Flint Hill Road; project length is approximately 0.40 miles	On Track	Construction in progress	\$1,063,242.55	\$580.46k	Component: DOT Community Impact, Dept: DOT, District: 4	03/31/2026
B2602 - Schaffer Road Sidewalk	Addition of sidewalk along Schaffer Road beginning at Austell Road and continuing approximately 875 feet	Achieved	Project is complete.	\$297,042.50	\$238.38k	Component: DOT Community Impact, Dept: DOT, District: 4	09/30/2024
B2603 - Hollydale Gateway Sign Replacement	SPLST funds will be used to revitalize signage in the right-of-way along Powder Springs Road in the vicinity of the Hollydale neighborhood.	Achieved	Project is complete	\$49,712.73	\$31.28k	Component: DOT Community Impact, Dept: DOT, District: 4	04/30/2025

Component: Drainage System Improvements (180 items)



Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2200 - Drainage System Shared Cost	SPLOST funding for drainage system improvements will provide for the repair and replacement of existing drainage facilities within the county right-of-way.	On Track	In progress	\$3,365,700.75	\$3.24m	Component: Drainage System Improvements, Dept: DOT, District: ALL	12/31/2027
B2201 - Drainage System Improvements - Funding	Fund holding account for future drainage system improvement projects	On Track	In progress	\$588,100.58	\$0	Component: Drainage System Improvements, Dept: DOT, District: ALL	12/31/2027
B2202 - Rail Splitter Dr Drainage	Drainage System Improvement Project - The corrugated metal pipes (CMP) in the vicinity of 612 Rail Splitter Drive have failed, resulting in a sinkhole. The project consists of replacing the existing 24-inch and 36-inch failing storm drains, as well as installing new catch basins. Curb and gutter will also be replaced, along with replacement of pavement, as necessary.	Achieved		\$203,085	\$180.30k	Component: Drainage System Improvements, Dept: DOT, District: 3	08/24/2022
B2203 - Tranquil Dr Drainage	Drainage System Improvement project - The reinforced concrete pipe (RCP) in the vicinity of 910 Tranquil Drive failed, resulting in a sinkhole. The project included the replacement of approximately 26 feet of 24-inch failed RCP. Pavement, curb and gutter were also replaced.	Achieved	Project complete	\$52,157	\$52.16k	Component: Drainage System Improvements, Dept: DOT, District: 4	07/25/2022
B2204 - Farmington Drive Drainage	Drainage System Improvement project in the vicinity of 3171 Farmington Drive; Coordination with GA Power Transmission required	Achieved	Completed by in-house road maintenance	\$6,212.50	\$6.21k	Component: Drainage System Improvements, Dept: DOT, District: 2	04/25/2025
B2205 - Chimney Springs Drive Drainage	Drainage System Improvement project in the vicinity of 2322 Chimney Springs Drive	Not Started	Pending drainage system improvement project	\$20,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: 2	12/31/2026
B2206 - Clintwood Dr Drainage	The corrugated metal pipes (CMPs) in the vicinity of 2466 Clintwood Drive have failed, resulting in a sinkhole. The project consists of replacement of the failed CMPs, as well as replacement of catch basins. Curb and gutter will be replaced, along with replacement of pavement, as necessary.	Achieved	Project is complete.	\$131,561.77	\$131.56k	Component: Drainage System Improvements, Dept: DOT, District: 4	11/17/2023
B2207 - Willeo Ridge Ct Drainage	The existing corrugated metal pipe (CMP) in the vicinity of 5030 Willeo Ridge Court has failed, resulting in a sinkhole and voids that are compromising the integrity of the roadway. The project consists of replacement of the failed CMP, replacement of the catch basin top and throat, and installation of a headwall. Curb and gutter, as well as asphalt pavement, will be replaced, as necessary.	Achieved	Project is complete	\$141,745.21	\$141.75k	Component: Drainage System Improvements, Dept: DOT, District: 2	03/29/2024
B2208 - Shadowlake Ln Drainage	The corrugated metal pipes (CMPs) in the vicinity of 168 Shadowlake Lane have failed, resulting in a sinkhole. The project consists of replacement of the failed CMPs, and rehabilitation of the remaining CMPs utilizing spin casting. Also included is the replacement of the tops and throats on the catch basins. Curb and gutter will be replaced, along with replacement of pavement, as necessary.	Achieved	Project is complete	\$133,109.32	\$133.11k	Component: Drainage System Improvements, Dept: DOT, District: 2	08/25/2023

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2209 - Bracken Ct Drainage	Drainage System Improvement Project - The corrugated metal pipes (CMP) in the vicinity of 3440 Bracken Court have failed, resulting in a sinkhole. The project consists of the replacement of approximately 160 feet of failed 42-inch CMP, the replacement of approximately 28 feet of 48-inch CMP, the replacement of the existing catch basins, and the replacement of sidewalk. Also included in the project is the replacement of curb and gutter and pavement, as necessary.	Achieved	Project complete	\$281,552.25	\$281.55k	Component: Drainage System Improvements, Dept: DOT, District: 3	12/15/2022
B2210 - Mikandy Dr Drainage	The corrugated metal pipe (CMP) in the vicinity of 4374 Mikandy Drive has failed. The project consists of rehabilitation of the failed CMP utilizing spincast lining. Also included is the replacement of the tops and throats on the catch basins. Curb and gutter will also be replaced.	Achieved	Project is complete	\$115,104.27	\$115.1k	Component: Drainage System Improvements, Dept: DOT, District: 3	02/29/2024
B22100 - Lake Somerset Dr Drainage	The corrugated metal pipe (CMP) in the vicinity of 253 Lake Somerset Drive has failed, resulting in a sinkhole which is compromising the integrity of the roadway. The project consists of replacement of the failed CMP, as well as the replacement of a headwall. Curb and gutter will be replaced, along with replacement of pavement, as necessary.	Achieved	Project is complete.	\$177,407.52	\$177.41k	Component: Drainage System Improvements, Dept: DOT, District: TBD	10/20/2023
B2211 - Chestnut Springs Trl Drainage	Drainage System Improvement project scheduled to be completed by in-house Road Maintenance	Achieved	Drainage system improvement project completed by DOT Road Maintenance crews	\$17,593.19	\$17.59k	Component: Drainage System Improvements, Dept: DOT, District: 3	03/17/2023
B2212 - Berrypatch Ln Drainage	Drainage System Improvement project scheduled to be completed by in-house Road Maintenance	Achieved	Drainage system improvement project completed by DOT Road Maintenance crews	\$34,877.01	\$34.88k	Component: Drainage System Improvements, Dept: DOT, District: 2	05/12/2023
B2213 - Country Garden Walk Drainage	Drainage System Improvement project scheduled to be completed by in-house Road Maintenance	Achieved	Project was completed by in-house Road Maintenance crews	\$34,802.41	\$34.8k	Component: Drainage System Improvements, Dept: DOT, District: 1	08/18/2023
B2214 - Yates Ave Drainage	Drainage System Improvement project scheduled to be completed by in-house Road Maintenance	Achieved	Drainage system improvement project completed by DOT Road Maintenance crews	\$49,999.99	\$50k	Component: Drainage System Improvements, Dept: DOT, District: 4	09/15/2022
B2215 - Partridge Way Drainage	Drainage System Improvement project scheduled to be completed by in-house Road Maintenance	Achieved	Drainage system improvement project completed by DOT Road Maintenance crews	\$40,065.68	\$40.07k	Component: Drainage System Improvements, Dept: DOT, District: 2	02/28/2023
B2216 - Spring Circle Drainage	Drainage System Improvement project scheduled to be completed by in-house Road Maintenance	Achieved	Drainage system improvement project completed by DOT Road Maintenance crews	\$3,609.16	\$3.61k	Component: Drainage System Improvements, Dept: DOT, District: 2	05/24/2023
B2217 - Westbourne Dr Drainage	Drainage System Improvement project scheduled to be completed by in-house Road Maintenance	Achieved	Project is complete	\$34,921.94	\$34.92k	Component: Drainage System Improvements, Dept: DOT, District: 1	08/25/2023
B2218 - McBurnette Rd Drainage	Drainage System Improvement project scheduled to be completed by in-house Road Maintenance	Achieved	Drainage system improvement project completed by DOT Road Maintenance crews	\$50,000	\$50k	Component: Drainage System Improvements, Dept: DOT, District: 2	09/23/2022
B2219 - Clearwater Dr Drainage	Drainage System Improvement project scheduled to be completed by in-house Road Maintenance	Achieved		\$34,919.94	\$34.92k	Component: Drainage System Improvements, Dept: DOT, District: 2	07/06/2023
B2220 - Bill Murdock Rd Drainage	Drainage System Improvement project scheduled to be completed by in-house Road Maintenance	Achieved	Drainage system improvement project completed as part of Bill Murdock School Zone project (B2802)	\$2,492.80	\$2.49k	Component: Drainage System Improvements, Dept: DOT, District: 2	07/25/2023
B2221 - Riverside Pkwy Drainage	Drainage System Improvement project to replace the failed 72" corrugated metal pipe and associated structures	Achieved	Project is substantially complete; Riverside Parkway has been re-opened to traffic.	\$332,400	\$210.29k	Component: Drainage System Improvements, Dept: DOT, District: 4	05/30/2025
B2222 - Hammond Woods Cir Drainage	Drainage System Improvement project to replace the existing failing storm drain pipes and associated drainage structures	Achieved	Drainage system improvement project completed by DOT Road Maintenance crews	\$50,000	\$50k	Component: Drainage System Improvements, Dept: DOT, District: 1	04/22/2022
B2223 - Regents Park Ln Drainage	Drainage System Improvement project in the vicinity of 2813 Regents Park Lane	On Track	Construction in progress.	\$248,474.71	\$0	Component: Drainage System Improvements, Dept: DOT, District: 2	07/31/2025

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2224 - Rockcrest Ct Drainage	Drainage System Improvement Project - The corrugated metal pipe (CMP) in the vicinity of 949 Rockcrest Court has failed, resulting in a sinkhole. The project consists of replacing the existing 36-inch failing CMP and installing new catch basin tops and throats. Curb and gutter will also be replaced, along with replacement of pavement, as necessary.	Achieved	Project complete	\$122,399	\$90.92k	Component: Drainage System Improvements, Dept: DOT, District: 3	08/03/2022
B2225 - Ridgewood Creek Dr Drainage, Phase 2	Two separate corrugated metal pipe (CMP) crossings in the vicinity of 4817 Ridgewood Creek Drive have failed, resulting in sinkholes. The project consists of the rehabilitation of the CMP through spincasting and cured-in-place pipe lining, as well as the replacement of the tops and throats on the catch basins. Curb and gutter will also be replaced, along with replacement of pavement, as necessary.	Achieved	Project is complete	\$163,091.25	\$163.09k	Component: Drainage System Improvements, Dept: DOT, District: 3	04/19/2023
B2226 - Chestea Dr Drainage	Drainage System Improvement project to repair/replace existing 18" and 24" corrugated metal pipe (CMP) systems and associated drainage structures	Achieved	Project is complete	\$188,121.78	\$188.12k	Component: Drainage System Improvements, Dept: DOT, District: 3	04/14/2023
B2227 - Trickum Rd Drainage	Drainage System Improvement project	Not Started	Pending drainage system improvement project	\$35,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: 3	12/31/2026
B2228 - Stoney Creek Overlook Drainage	The corrugated metal pipes (CMPs) in the vicinity of 6216 Stoney Creek Overlook have failed, resulting in a sinkhole. The project consists of rehabilitation of the failed CMPs through spincasting and cured-in-place pipe lining, as well as replacement of the tops and throats on the catch basins. Also included is the installation of a headwall. Curb and gutter will be replaced, along with the replacement of pavement, as necessary.	Achieved	Project is complete	\$376,372.78	\$376.37k	Component: Drainage System Improvements, Dept: DOT, District: 4	07/13/2023
B2229 - Lake Colony Drive / Colony Drive Drainage	The corrugated metal pipes (CMPs) in the vicinity of 1215 Lake Colony Drive and 1352 Colony Drive have failed, resulting in voids which are compromising the integrity of the roadway. The project consists of rehabilitation of the CMPs utilizing cured-in-place- pipelining and spincasting. Curb and gutter, as well as catch basins, will be replaced, along with replacement of pavement, as necessary.	Achieved	Project is complete	\$313,225	\$313.23k	Component: Drainage System Improvements, Dept: DOT, District: 2	03/15/2023
B2230 - Adams Landing Dr Drainage	Drainage System Improvement project scheduled to be completed by in-house Road Maintenance	Achieved	Drainage system improvement project completed by DOT Road Maintenance crews	\$35,729.42	\$35.73k	Component: Drainage System Improvements, Dept: DOT, District: 4	07/14/2023
B2231 - Olde Towne Pkwy Drainage, Phase 2	Drainage System Improvement project	Achieved	Drainage system improvement project completed by DOT Road Maintenance crews	\$0	\$0	Component: Drainage System Improvements, Dept: DOT, District: 2	11/11/2022
B2232 - Chartwell Dr Drainage	Drainage System Improvement project in the vicinity of 2179 Chartwell Drive	Not Started	Pending drainage system improvement project	\$35,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: 3	12/31/2026
B2233 - Stonewall Dr Drainage, Phase 2	Drainage System Improvement project to replace portions of the existing 60-inch failing corrugated metal pipe (CMP) and associated storm manhole; the drainage system will also be lined with cured in place pipe lining (CIPP)	Achieved	Project is complete	\$207,837.15	\$207.84k	Component: Drainage System Improvements, Dept: DOT, District: 2	12/22/2022
B2234 - Lakeridge Dr Drainage	The corrugated metal pipes (CMPs) in the vicinity of 3171 Lakeridge Drive have failed, resulting in a sinkhole. The project consists of rehabilitation of the failed CMPs through spin casting and cured-in-place pipe lining, as well as replacement of the tops and throats on the catch basins. Curb and gutter will be replaced, along with the replacement of pavement, as necessary.	Achieved	Project is complete	\$154,813.37	\$154.81k	Component: Drainage System Improvements, Dept: DOT, District: 2	09/30/2023
B2235 - Buckner Rd Drainage	Drainage System Improvement project in the vicinity of 1238 Buckner Road	Not Started	Pending drainage system improvement project	\$50,000	\$85	Component: Drainage System Improvements, Dept: DOT, District: 4	12/31/2026

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2236 - Fairfield Ct Drainage	Drainage System Improvement project in the vicinity of 2502 Fairfield Court scheduled to be completed by in-house Road Maintenance	Achieved	Project was completed by in-house road maintenance crews	\$29,430.25	\$29.43k	Component: Drainage System Improvements, Dept: DOT, District: 1	07/28/2023
B2237 - Ridgeway Dr Drainage	Drainage System Improvement project scheduled to be completed by in-house Road Maintenance	Achieved	Drainage system improvement project completed by DOT Road Maintenance crews	\$49,870.44	\$49.87k	Component: Drainage System Improvements, Dept: DOT, District: 3	08/05/2022
B2238 - Gordy Parkway Drainage	Drainage System Improvement project - The corrugated metal pipe (CMP) in the vicinity of 607 Wentworth Drive has failed, resulting in a sinkhole. The project consists of replacing 25 feet of failed 36-inch CMP and rehabilitation of the remaining 36-inch CMP and 18-inch CMP with cured-in-place pipe lining. Curb and gutter, as well as a headwall, will also be replaced.	Achieved	Project complete	\$0	\$0	Component: Drainage System Improvements, Dept: DOT, District: 3	11/30/2022
B2239 - Shallow Ridge Rd Drainage, Phase 2	Drainage System Improvement project that includes the replacement of 108 feet of the existing failed 18-inch CMP, the replacement of the existing catch basins, and the replacement of the headwall	Achieved	Project complete	\$139,354.03	\$139.35k	Component: Drainage System Improvements, Dept: DOT, District: 3	10/14/2022
B2240 - Norton Pl Drainage	Drainage System Improvement project that includes the replacement of 20 linear feet of failed 36-inch CMP and replacement of 20 linear feet of failed 42-inch CMP. In addition, 170 feet of 36-inch CMP and 140 feet of 42-inch CMP will require rehabilitation utilizing cured-in-place pipe liner	Achieved	Project complete	\$270,053.80	\$270.02k	Component: Drainage System Improvements, Dept: DOT, District: 4	08/30/2022
B2241 - Gramercy Dr Drainage	Drainage system improvements project that includes the rehabilitation of ~32 feet of failed 18-inch CMP, ~40 feet of failed 42-inch CMP, and ~86 feet of 54-inch CMP through pipe lining. Also included in the project is sealcoating the existing catch basins and storm sewer manholes, as well as the replacement of curb and gutter and pavement, as necessary	Achieved	Project complete	\$0	\$0	Component: Drainage System Improvements, Dept: DOT, District: 2	01/12/2023
B2242 - Commonwealth Ave Drainage	Drainage System Improvement project	Not Started	Pending drainage system improvement project	\$35,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: 1	12/31/2026
B2243 - Turtle Cove Ct Drainage	Drainage System Improvement project that includes the replacement of ~48 feet of the existing failed 36-inch CMP and the rehabilitation of ~120 feet of 36-inch CMP through pipe lining	Achieved	Project complete	\$229,944.69	\$229.94k	Component: Drainage System Improvements, Dept: DOT, District: 2	09/16/2022
B2244 - Andover Dr Drainage	Drainage System Improvement project in the vicinity of 3150 Andover Drive. Work to be performed by in-house Road Maintenance.	Achieved	Project is complete	\$31,140.70	\$31.14k	Component: Drainage System Improvements, Dept: DOT, District: 3	10/20/2023
B2245 - Hyatt Drive Drainage	Drainage System Improvement project - Emergency project	Achieved	Project complete	\$360,902.18	\$336.56k	Component: Drainage System Improvements, Dept: DOT, District: 1	10/13/2022
B2246 - Stilesboro Rd Drainage	Drainage System Improvement project	Not Started	Pending drainage system improvement project	\$35,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: 1	12/31/2026
B2247 - Valley Reserve Ct Drainage	Sinkholes discovered in the vicinity of 1398 Valley Reserve Court. Drainage system improvement project consisting of the replacement of 42' corrugated metal pipe road crossing and associated drainage structures	Achieved	Project complete	\$144,739.10	\$144.74k	Component: Drainage System Improvements, Dept: DOT, District: 1	01/31/2023
B2248 - Heath Ln Drainage	Drainage System Improvement project	Achieved	Drainage system improvement project completed by DOT Road Maintenance crews	\$0	\$0	Component: Drainage System Improvements, Dept: DOT, District: 2	11/11/2022
B2249 - Gray Road Drainage	Drainage System Improvement project scheduled for completion by in-house road maintenance	Achieved	Project is complete.	\$926.75	\$926.75	Component: Drainage System Improvements, Dept: DOT, District: 4	09/04/2024

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2250 - Cooper Lake Rd Drainage	The corrugated metal pipes (CMPs) in the vicinity of 1758 Cooper Lake Road have failed, resulting in a sinkhole. The project consists of replacement of the failed CMPs and rehabilitation of the remaining CMPs utilizing spincast lining. Also included is the replacement of the tops and throats on the catch basins, installation of a headwall, and replacement of the guardrail. Curb and gutter will also be replaced.	Achieved	Project is complete.	\$121,219.68	\$121.22k	Component: Drainage System Improvements, Dept: DOT, District: 2	03/15/2024
B2251 - Caprice Dr Drainage	Drainage System Improvement project - The corrugated metal pipes (CMP) in the vicinity of 1132 Caprice Drive have failed, resulting in voids which are compromising the integrity of the roadway. The project consists of the replacemnting of approximately 80 feet of failed dual 42-inch CMP, the existing catch basins, and two headwalls. Curb and gutter will also be replaced, Also included in the project is the replacement of curb and gutter andalong with the replacement of pavement, as necessary.	Achieved	Project complete	\$225,034.08	\$198.68k	Component: Drainage System Improvements, Dept: DOT, District: 1	12/15/2022
B2252 - East Valley Dr Drainage	Drainage System Improvement project	Achieved	Project is complete	\$34,917.32	\$34.92k	Component: Drainage System Improvements, Dept: DOT, District: 2	09/08/2023
B2253 - Wagon Trl Drainage	Drainage System Improvement project	Achieved	Drainage system improvement project completed by DOT Road Maintenance crews	\$33,694.85	\$33.69k	Component: Drainage System Improvements, Dept: DOT, District: 4	06/07/2023
B2254 - Smithstone Ct Drainage	Drainage System Improvement project in the vicinity of 714 Smithstone Court to be completed by DOT Road Maintenance	Not Started	Pending drainage system improvement project to be completed by In-House Road Maintenance	\$32,500	\$0	Component: Drainage System Improvements, Dept: DOT, District: 2	12/31/2026
B2255 - Bridgegate Cove Drainage	Drainage project in the vicinity of 2713 Bridgegate Cove to repair pipe separation behind the catch basin and under the roadway with replacement of the 24-inch CMP and two catch basins.	Achieved	Drainage system improvement project completed by DOT Road Maintenance crews	\$19,960	\$19.96k	Component: Drainage System Improvements, Dept: DOT, District: 2	10/21/2022
B2256 - Glory Dr at Clay Rd Drainage	Drainage System Improvement project	On Track	Drainage system improvement project to be completed by in-house road maintenance	\$35,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: 4	09/26/2025
B2257 - Brookside Ct Drainage	Drainage System Improvement project	Achieved	Project is complete	\$90,583.52	\$90.58k	Component: Drainage System Improvements, Dept: DOT, District: 4	05/24/2023
B2258 - Hembree Ct Drainage	Drainage System Improvement project	Not Started	Pending drainage system improvement project	\$35,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: 3	12/31/2026
B2259 - Coventry Pt Drainage	Drainage System Improvement project in the vicinity of 6591 Coventry Point	Not Started	Pending drainage system improvement project	\$43,375.01	\$0	Component: Drainage System Improvements, Dept: DOT, District: 4	12/31/2026
B2260 - Frenchs Pt Drainage	The corrugated metal pipes (CMPs) in the vicinity of 751 French's Point have failed, resulting in a sinkhole. The project consists of replacement of the failed CMPs, and rehabilitation of the remaining CMP utilizing spin casting. Also included is the replacement of the tops and throats on the catch basins. Curb and gutter will be replaced, along with replacement of pavement, as necessary.	Achieved	Project is complete.	\$145,746.15	\$145.75k	Component: Drainage System Improvements, Dept: DOT, District: 1	11/30/2023
B2261 - Weatherstone Ln Drainage	Drainage System Improvement project - the corrugated metal pipe (CMP) in the vicinity of 301 Weatherstone Lane has failed, resulting in a sinkhole. The project consists of replacing the failed CMP as well as the replacement of sidewalk and catch basins. Curb and gutter will also be replaced, along with the replacement of pavement, as necessary.	Achieved	Project complete	\$0	\$0	Component: Drainage System Improvements, Dept: DOT, District: 2	01/13/2023
B2262 - Fairfax Ct Drainage	Drainage System Improvement project scheduled for completion by in-house road maintenance	Not Started	Pending drainage system improvement project to be completed by In-House Road Maintenance	\$25,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: 2	12/31/2026

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2263 - Owens Meadow Dr Drainage	Drainage System Improvement project	Achieved	Drainage system improvement project completed by DOT Road Maintenance crews	\$2,433.50	\$2.43k	Component: Drainage System Improvements, Dept: DOT, District: 1	04/21/2023
B2264 - Woodlawn Lake Dr Drainage	Drainage System Improvement project	Achieved	Drainage system improvement project completed by In-House Road Maintenance.	\$24,763.67	\$24.59k	Component: Drainage System Improvements, Dept: DOT, District: 2	12/29/2023
B2265 - Teton Dr Drainage	The reinforced concrete pipe (RCP) and the corrugated metal pipe (CMP) in the vicinity of 3233 Teton Drive have failed, resulting in a sinkhole. The project consists of replacement of the failed RCP using jack and boring operations and replacement of the failed CMP. Also included is the replacement of the existing catch basins. Curb and gutter will be replaced, along with replacement of pavement, as necessary.	Achieved	Project is complete	\$471,787.74	\$471.79k	Component: Drainage System Improvements, Dept: DOT, District: 2	02/16/2024
B2266 - Woodland Brook Dr at Farmington Dr Drainage	Drainage System Improvement project	Not Started	Pending drainage system improvement project	\$25,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: 2	12/31/2026
B2267 - Benson Hurst Dr Drainage	Drainage System Improvement project	Not Started	Pending drainage system improvement project	\$25,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: 4	12/31/2026
B2268 - Eagles Crest Dr Drainage	The corrugated metal pipe (CMP) in the vicinity of 6245 Eagles Crest Drive has failed, resulting in a sinkhole and voids which are compromising the integrity of the roadway. The project consists of the rehabilitation of the CMP through spincasting, and the replacement of the tops and throats on the catch basins. Curb and gutter will be replaced, along with replacement of pavement, as necessary.	Achieved	Project complete	\$0	\$0	Component: Drainage System Improvements, Dept: DOT, District: 1	02/15/2023
B2269 - Woodhaven at Woodlawn Dr Drainage	Drainage System Improvement project	Achieved	Project completed by in-house road maintenance	\$12,581.32	\$12.38k	Component: Drainage System Improvements, Dept: DOT, District: 2	04/05/2024
B2270 - Lawrence Mill Run Drainage	Drainage System Improvement project	Achieved	Drainage system improvement project completed by DOT Road Maintenance crews	\$33,018.86	\$33.02k	Component: Drainage System Improvements, Dept: DOT, District: 2	04/21/2023
B2271 - Old Powder Springs Rd Drainage	Drainage System Improvement project to repair a sinkhole in the vicinity of 1147 Old Powder Springs Road	Achieved	Drainage system improvement project completed by DOT Road Maintenance crews	\$25,000	\$25k	Component: Drainage System Improvements, Dept: DOT, District: 4	02/10/2023
B2272 - Whispering Pines Rd Drainage	Drainage System Improvement project	Not Started	Pending drainage system improvement project	\$25,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: 4	12/31/2026
B2273 - Owl Creek Dr Drainage	Drainage System Improvement project	Achieved	Project is complete	\$76,640.77	\$76.64k	Component: Drainage System Improvements, Dept: DOT, District: 1	03/30/2023
B2275 - East Piedmont Rd Drainage	The corrugated metal pipes (CMPs) and the reinforced concrete metal pipes (RCPs) in the vicinity of 2550 East Piedmont Road have failed, resulting in a sinkhole and voids which are compromising the integrity of the roadway. The project consists of rehabilitation of the failed pipes utilizing cured-in-place pipelining and spincasting. Curb and gutter, as well as a catch basin, will be replaced, along with replacement of pavement, as necessary.	Achieved	Emergency Drainage system improvement project - complete	\$0	\$0	Component: Drainage System Improvements, Dept: DOT, District: 3	03/08/2023
B2277 - Pilot Mountain Way Drainage	The reinforced concrete pipe (RCP) in the vicinity of 6005 Pilot Mountain Way has failed, resulting in a sinkhole and voids which are compromising the integrity of the roadway. The project consists of replacing the failed RCP, as well as the replacement of catch basins. Curb and gutter will also be replaced, along with replacement of pavement, as necessary.	Achieved	Project is complete	\$125,896.88	\$125.9k	Component: Drainage System Improvements, Dept: DOT, District: 4	03/06/2023
B2278 - Fairgreen Dr Drainage	Drainage System Improvement project	Achieved	Project is complete	\$107,449.90	\$107.45k	Component: Drainage System Improvements, Dept: DOT, District: 2	04/06/2023

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2276 - Casteel Rd at North Cook Rd Drainage	The corrugated metal pipes (CMPs) at the intersection of Casteel Road and North Cook Road have failed. The project consists of rehabilitation of the failed CMPs utilizing spincast lining and pouring a new headwall at the pipe outlet.	Achieved	Project is complete	\$418,784.18	\$418.78k	Component: Drainage System Improvements, Dept: DOT, District: 4	01/30/2024
B2279 - Braidwood Overlook Drainage	Drainage System Improvement project in the vicinity of 6307 Braidwood Overlook	Achieved	Project completed by in-house road maintenance.	\$25,000	\$6.52k	Component: Drainage System Improvements, Dept: DOT, District: 1	05/19/2025
B2280 - Hampton Estates Dr Drainage	Drainage System Improvement project in the vicinity of 2425 Hampton Estates Drive	Achieved	Project is complete	\$25,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: 4	06/20/2025
B2281 - Wesley Way Drainage	The metal arch culvert in the vicinity of 4499 Wesley Way has failed. The project consists of replacement of the failed metal arch culvert and outlet headwall. Curb and gutter, as well as asphalt pavement and sidewalk, will be replaced as necessary.	Achieved	Project is complete.	\$284,752.12	\$284.75k	Component: Drainage System Improvements, Dept: DOT, District: 2	08/19/2024
B2282 - Fox Hound Chse/Chimney Springs Dr Drainage	Drainage System Improvement project in the vicinity of 2172 Fox Hound Chase and 2789 Chimney Springs Drive	Achieved	Project is complete.	\$324,728.41	\$324.73k	Component: Drainage System Improvements, Dept: DOT, District: 2	12/20/2024
B2283 - Chimney Swift Cir Drainage	Drainage System Improvement project in the vicinity of 2284 Chimney Swift Circle	Achieved	Project is complete	\$107,723.05	\$107.72k	Component: Drainage System Improvements, Dept: DOT, District: 3	04/25/2023
B2284 - Regina Dr Drainage	Drainage System Improvement project in the vicinity of 63 Regina Drive	Achieved	Drainage system improvement project completed by DOT Road Maintenance crews	\$24,750	\$24.75k	Component: Drainage System Improvements, Dept: DOT, District: 2	06/15/2023
B2285 - Longford Ridge Dr Drainage	Drainage System Improvement project in the vicinity of 1090 Longford Ridge Drive	On Track		\$25,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: 3	10/17/2025
B2286 - Chadwick Rd Drainage	Drainage System Improvement project in the vicinity of 2604 Chadwick Road	Achieved	Project is complete	\$236,398.96	\$236.4k	Component: Drainage System Improvements, Dept: DOT, District: 3	05/17/2023
B2287 - North View Rd Drainage	Joint project with Stormwater Management that includes replacement of approximately 110 linear feet of 30-inch CMP and all related appurtenances. Of the 110 linear feet, 50 linear feet is within the right-of-way. Cobb DOT to provide funding for the replacement of this 50 linear of feet, asphalt paving, and all related appurtenances within the right-of-way. Stormwater Management to complete project.	Achieved	Project is complete	\$37,693	\$0	Component: Drainage System Improvements, Dept: DOT, District: 3	07/28/2023
B2288 - Rivendell Ct Drainage	The corrugated metal pipe (CMP) in the vicinity of 3392 Rivendell Court has failed, resulting in a sinkhole which is compromising the integrity of the roadway. The project consists of replacement of the failed CMP, as well as the rehabilitation of catch basins. Curb and gutter will be replaced, along with replacement of pavement, as necessary.	Achieved	Emergency drainage system improvement project is complete	\$196,935.11	\$196.94k	Component: Drainage System Improvements, Dept: DOT, District: 3	06/16/2023
B2289 - Shiloh Drive Drainage	The corrugated metal pipes (CMPs) in the vicinity of 2414 Shiloh Drive have failed, resulting in voids which are compromising the integrity of the roadway. The project consists of replacing the failed CMPs, as well as replacement of the catch basins. Curb and gutter will be replaced, along with replacement of pavement, as necessary.	Achieved	Project is complete	\$115,229.76	\$115.23k	Component: Drainage System Improvements, Dept: DOT, District: 4	08/18/2023
B22101 - Spring Hill Pkwy Drainage	The existing arch corrugated metal pipe (CMP) crossing in the vicinity of 3325 Spring Hill Parkway has failed, resulting in a sinkhole that is compromising the integrity of the roadway and both shoulders. The project consists of replacement of the failed arch CMP crossing, as well as the replacement of both roadway shoulders, and installation of two headwalls. Curb and gutter will be replaced, along with replacement of pavement, as necessary.	Achieved	Project is complete	\$377,628.49	\$377.63k	Component: Drainage System Improvements, Dept: DOT, District: TBD	01/15/2024

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B22102 - Custer Lake Dr at Glennhaven Dr Drainage	Drainage system improvement project in the vicinity of 3290 Custer Lake Drive and 630 Glenhaven Drive. Work to be performed by in-house Road Maintenance.	Achieved	Project was completed by in-house Road Maintenance.	\$65,017.50	\$65.02k	Component: Drainage System Improvements, Dept: DOT, District: TBD	09/22/2023
B2297 - Muscadine Trl Drainage	The corrugated metal pipe (CMP) in the vicinity of 3348/3350 Muscadine Trail has failed, resulting in a sinkhole which is compromising the integrity of the roadway. The project consists of replacement of the failed CMP, as well as the replacement of a headwall. Curb and gutter will be replaced, along with replacement of pavement, as necessary.	Achieved	Project is complete	\$67,424.06	\$67.42k	Component: Drainage System Improvements, Dept: DOT, District: TBD	09/07/2023
B2298 - Summit Dr Drainage	Drainage system improvement project in the vicinity of 3662 Summit Drive. Existing pipe has failed resulting in a sinkhole.	Achieved	Project is complete	\$87,270.41	\$87.27k	Component: Drainage System Improvements, Dept: DOT, District: TBD	04/08/2024
B2299 - Alexis Ct Drainage	Drainage system improvement project in the vicinity of 3341 Alexis Ct. to be coordinated with a CCWS Storm Water Management project in the same area	On Track	Redesign by CCWS SWM in progress	\$20,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	06/30/2026
B2294 - Tully Wren Drainage	Drainage system improvement project to be completed by in-house road maintenance	Achieved	Project completed by in-house road maintenance.	\$19,958.50	\$19.96k	Component: Drainage System Improvements, Dept: DOT, District: TBD	07/28/2023
B2295 - Autumn Leaves Ln Drainage	The corrugated metal pipe and the reinforced concrete pipe in the vicinity of 3611 Autumn Leaves Lane have failed. The project consists of replacement of the failed pipes, replacement of the catch basins, and installation of headwalls. Curb and gutter, as well as asphalt pavement, will be replaced as necessary.	Achieved	Construction is substantially complete; Final inspection held on 10/17/24.	\$322,820	\$245.55k	Component: Drainage System Improvements, Dept: DOT, District: TBD	09/30/2024
B2296 - Chatsworth Way Drainage	Drainage system improvement project in the vicinity of 3407 Chatsworth Way	Achieved	Project complete by In-house Road Maintenance	\$19,889.16	\$19.89k	Component: Drainage System Improvements, Dept: DOT, District: TBD	11/30/2023
B2290 - Braidwood Dr Drainage	The corrugated metal pipe (CMP) in the vicinity of 595 Braidwood Drive has failed. The project consists of replacement of the failed CMP, replacement of the catch basins and the installation of headwalls. Curb and gutter, and asphalt pavement, will be replaced, as necessary.	Achieved	Project is complete	\$292,522.80	\$292.52k	Component: Drainage System Improvements, Dept: DOT, District: TBD	05/17/2024
B22103 - Old Noonday School House Rd Drainage	Drainage system improvement project	Achieved	Completed by in-house road maintenance	\$19,887	\$19.89k	Component: Drainage System Improvements, Dept: DOT, District: TBD	10/31/2023
B22104 - Braidwood Ter Drainage	Drainage system improvement project	Achieved	Completed by In-House Road Maintenance	\$19,884	\$19.88k	Component: Drainage System Improvements, Dept: DOT, District: TBD	10/20/2023
B22105 - Cobb Place Blvd at Vaughn Rd Drainage	Drainage system improvement project	Not Started	Pending drainage system improvement project to be completed by in-house road maintenance	\$20,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	12/31/2026
B2291 - Yancy Dr Drainage	The corrugated metal pipes (CMPs) in the vicinity of 109 Yancy Drive have failed. The project consists of replacement of the failed CMPs and catch basin repairs. Asphalt pavement, as well as curb and gutter, will be replaced as necessary.	On Track	Construction scheduled to begin in July 2025; road closure scheduled for 7/7-7/31/25.	\$173,246.25	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	08/29/2025
B2292 - Tanglewood Dr Drainage	Drainage system improvement project	On Track	Design in progress; Coordination with CCWS SWM in progress - potential joint project.	\$20,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	11/28/2025
B2293 - Alder Ln Drainage	Drainage system improvement project	Achieved	Completed by In-House Road Maintenance	\$20,528.20	\$20.53k	Component: Drainage System Improvements, Dept: DOT, District: TBD	11/17/2023
B22106 - West Bank Dr Drainage	Drainage system improvement project	Achieved	Project completed by in-house road maintenance	\$8,110.77	\$8.11k	Component: Drainage System Improvements, Dept: DOT, District: TBD	02/27/2024
B22107 - Salem Dr Drainage	Drainage system improvement project to replace the failed 48" corrugated metal pipe and associated headwalls	Not Started	Pending drainage system improvement project	\$20,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	12/31/2026

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B22108 - Concord Rd Covered Bridge Drainage	Drainage system improvement project	On Track	Pending drainage system improvement project	\$20,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	07/31/2026
B22109 - Forest Peak Dr Drainage	The existing corrugated metal pipe (CMP) crossing in the vicinity of 4528 Forest Peak Circle failed, resulting in voids that are compromising the integrity of the roadway. The project consists of replacement of the failed CMP, as well as the replacement of catch basin tops and throats. Curb and gutter will be replaced, along with replacement of pavement, as necessary.	Achieved	Project is complete	\$155,027.11	\$155.03k	Component: Drainage System Improvements, Dept: DOT, District: TBD	02/23/2024
B22110 - High Green Dr Drainage	Drainage system improvement project in the vicinity of 3891 High Green Drive	Achieved	Drainage system improvement project completed by in-house road maintenance.	\$210	\$210	Component: Drainage System Improvements, Dept: DOT, District: TBD	02/14/2024
B22111 - East-West Conn and Camp Highland Rd Drainage	Drainage system improvement project	Achieved	Project was completed by in-house road maintenance	\$75,162.86	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	02/16/2024
B22112 - Center St at Church St Drainage	Drainage system improvement project scheduled to be completed by in-house road maintenance	Not Started	Pending In-House drainage system improvement	\$20,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	12/31/2026
B22113 - Oakdale Rd Drainage	Drainage system improvement project in the vicinity of 4401 Oakdale Road	Achieved	Project is substantially complete; Final inspection held on 3/18/25	\$216,981.75	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	03/28/2025
B22114 - Woodlawn Dr Drainage	Drainage system improvement project	Not Started	Pending drainage system improvement project	\$20,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	12/31/2026
B22115 - Davis Rd Drainage	Drainage system improvement project in the vicinity of 3325 Davis Road	Achieved	Project is complete.	\$397,592	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	11/29/2024
B22116 - Oak Ridge Rd at Ivy Log Dr Drainage	The existing corrugated metal pipe (CMP) at the intersection of Oak Ridge Road and Ivy Log Drive has failed, resulting in a sinkhole which is compromising the integrity of the roadway. The project consists of replacement of the failed CMP, catch basins, and sidewalk. Curb and gutter, as well as asphalt pavement, will be replaced as necessary.	Achieved	Project is complete	\$107,475.58	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	04/11/2024
B22117 - Riverview Rd Drainage	Drainage system improvement project in the vicinity of 5710 Riverview Road	Off Track	Design complete; Coordination with adjacent property owner in progress	\$20,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	12/31/2026
B22118 - Bankstone Dr Drainage	The existing corrugated metal pipe (CMP) in the vicinity of 2340 Bankstone Drive has failed, resulting in voids that are compromising the integrity of the roadway. The project consists of replacement of the failed CMP, and installation of two headwalls. Curb and gutter, as well as asphalt pavement, will be replaced as necessary.	Achieved	Project is complete.	\$384,501.46	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	05/17/2024
B22119 - Factory Shoals Dr Drainage	In-house drainage project in the vicinity of 715 Factory Shoals Drive for the complete replacement of ~50 feet of cross drain with 30-inch RCP and two precast headwalls.	Achieved	Project completed by in-house road maintenance	\$17,894.49	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	04/12/2024
B22120 - North Landing Dr Drainage	Drainage system improvement project in the vicinity of 4657 North Landing Drive to be completed by DOT Road Maintenance	Not Started	Pending drainage system improvement project	\$20,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	12/31/2026
B22121 - Saddlebrook Way Drainage	Drainage system improvement project in the vicinity of 2836 Saddlebrook Way to repair a failed 36" cross drainage system	Achieved	Project is complete.	\$83,774.28	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	09/30/2024
B22122 - Summit Club Dr Drainage	Drainage system improvement project completed by road maintenance	Achieved	Project completed by in-house road maintenance	\$1,618.18	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	05/10/2024
B22123 - Nassau Way Drainage	Drainage system improvement project to be completed by in-house road maintenance	Achieved	Project is complete.	\$14,627.50	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	06/21/2024




Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B22124 - Wandering Vine Ln Drainage	Drainage system improvement project in the vicinity of 5639 Wandering Vine Lane	Achieved	Project is complete.	\$437,121.60	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	03/07/2025
B22125 - Burnt Hickory Rd Drainage	Drainage system improvement project in the vicinity of 5117 Burnt Hickory Road	Achieved	Project is complete.	\$399,583.90	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	11/22/2024
B22126 - Ebenezer Rd Drainage	Drainage system improvement project to be completed by in-house road maintenance	Achieved	Project is complete.	\$22,835.46	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	02/21/2025
B22127- Pineland Dr Drainage	Drainage system improvement project to be completed by in-house road maintenance	Achieved	Project is complete.	\$31,054.75	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	11/22/2024
B22128 - Denny Ln Drainage	Drainage system improvement project to be completed by In-House Road Maintenance	Achieved	Project is complete.	\$15,093.99	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	06/21/2024
B22129 - Olive Ln Drainage	Drainage system improvement project in the vicinity of 51 Olive Lane	Not Started	Pending drainage system improvement project in the vicinity of 51 Olive Lane	\$30,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	12/31/2026
B22130 - Totters Ct Drainage	Drainage system improvement project in the vicinity of 3701 Totters Court	Not Started	Pending drainage system improvement project in the vicinity of 3701 Totters Court	\$30,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	12/31/2026
B22131 - Buckner Rd Drainage	Drainage system improvement project in the vicinity of 1308 Buckner Road	Not Started	Pending drainage system improvement project in the vicinity of 1380 Buckner Road	\$30,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	12/31/2026
B22132 - Thornwell Dr Drainage	Drainage system improvement project in the vicinity of 4153 Thornwell Drive to be completed by in-house road maintenance	Not Started	Pending Drainage system improvement project to be completed by in-house road maintenance	\$30,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	12/31/2026
B22133 - Hembree Dr Drainage	Drainage system improvement project in the vicinity of 2361 Hembree Drive to be completed by in-house road maintenance	Achieved	Project completed by in-house road maintenance.	\$1,195	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	12/06/2024
B22134 - Apache Ct Drainage	Drainage system improvement project in the vicinity of 4510 Apache Court	Not Started	Pending drainage system improvement project in the vicinity of 4510 Apache Court	\$30,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	12/31/2026
B22135 - White Hickory Ln Drainage	Drainage system improvement project to be completed by in-house road maintenance.	Achieved	Project is complete.	\$1,254.07	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	06/28/2024
B22136 - Mary Ellen Ln Drainage	The existing corrugated metal pipe (CMP) in the vicinity of 930 Mary Ellen Lane has failed, resulting in a sinkhole that is compromising the integrity of the roadway. The project consists of replacement of the failed CMP, and installation of two headwalls. Curb and gutter, as well as asphalt pavement, will be replaced as necessary.	Achieved	Project is complete.	\$245,570.66	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	08/31/2024
B22137 - Lake Somerset Crest Drainage	Drainage system improvement project in the vicinity of 30 Lake Somerset Crest.	Achieved	Project is complete.	\$135,783.94	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	03/07/2025
B22138 - Davis Rd at Happy Hollow Rd Drainage	Drainage system improvement project near the intersection of Davis Road and Happy Hollow Road scheduled to be completed by In-House Road Maintenance	Achieved	Completed by In-House Road Maintenance	\$15,181.24	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	07/24/2024
B22139 - Milford Chase Ovl Drainage	Joint project with Cobb Stormwater Management in the vicinity of 3063 Milford Chase Overlook.	Achieved	Project was completed by Storm Water Management.	\$40,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	06/20/2025

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B22140 - Coopers Creek Dr Drainage	On July 24, 2024, road maintenance crews were dispatched to investigate the cause of flooding in Coopers Creek subdivision. A pipe failure in the vicinity of 4418 Coopers Creek Drive was discovered, which caused a massive sink hole to form exposing the pipe. The sinkhole was deemed a public safety hazard. The project scope includes replacement of the failed corrugated metal pipe (CMP), rehabilitation of the remaining CMP utilizing spin casting, replacement of a headwall, and re-establishment of the drainage ditch.	Achieved	Project is complete.	\$868,865.36	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	10/25/2024
B22141 - Rosie Ln Drainage	The corrugated metal pipe (CMP) in the vicinity of 5971 Rosie Lane has failed. The project consists of replacement of the failed CMP. Curb and gutter, as well as asphalt pavement, will be replaced as necessary.	Achieved	Project is complete.	\$61,546.28	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	09/30/2024
B22142 - Gaydon Rd Drainage	Drainage system improvement project in the vicinity of 4769 Gaydon Road to be completed by In-House Road Maintenance.	Achieved	Project is complete	\$505.50	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	08/09/2024
B22143 - Claxton Ct Drainage	The existing corrugated metal pipe (CMP) in the vicinity of 5122 Claxton Court has failed, resulting in a sinkhole that is compromising the integrity of the roadway. The project consists of replacement of the failed CMP and the catch basins. Curb and gutter, as well as asphalt pavement, will be replaced as necessary.	Achieved	Emergency authorized drainage system improvement project is complete.	\$180,365.03	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	09/20/2024
B22144 - Randall Farm Rd Drainage	Drainage system improvement project in the vicinity of 3930 Randall Farm Road.	On Track	Design in progress	\$40,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	12/19/2025
B22145 - Aspen Wood Ct Drainage	Drainage system improvement project in the vicinity of 4478 Aspen Wood Court.	On Track	Bids received in June; BOC award scheduled for July; Construction to begin in August.	\$40,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	10/10/2025
B22146 - Honeysuckle Ln Drainage	The corrugated metal pipes (CMPs) in the vicinity of 2351 Honeysuckle Lane have failed. The project consists of replacement of one failed CMP, rehabilitation of the additional failed CMPs utilizing cured-in-place pipe liners and catch basin repairs. Asphalt pavement, as well as curb and gutter, will be replaced as necessary.	On Track	Construction in progress.	\$257,552.25	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	08/15/2025
B22147 - Mountain Trce Drainage	The corrugated metal pipes (CMPs) in the vicinity of 2936 Mountain Trace have failed. This project consists of pipe rehabilitation utilizing spincasting and cured in place pipe liners on the existing CMPs. Additionally, curb and gutter, and sidewalk, will be replaced as necessary.	Achieved	Project is substantially complete; punchlist in progress	\$280,880	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	05/30/2025
B22148 - Old Mountain Trl Drainage	Drainage system improvement project to be completed by in-house road maintenance crews.	Achieved	Project is complete.	\$33,040.16	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	03/21/2025
B22149 - Mable Lake Dr Drainage	Drainage system improvement project.	On Track	Design in progress	\$40,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	12/19/2025
B22150 - Hermitage Dr Drainage	Drainage system improvement project.	Not Started	Pending drainage system improvement project.	\$40,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	12/31/2026
B22151 - Spencers Trce Drainage	Drainage system improvement project in the vicinity of 2591 Spencers Trace.	Achieved	Project is complete.	\$446,432	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	06/20/2025
B22152 - Liberty Ln Drainage	The existing corrugated metal pipes (CMPs) in the vicinity of 3699 Liberty Lane have failed, resulting in a sinkhole that is compromising the integrity of the roadway. The project consists of replacement of the failed CMPs and installation of headwalls. Curb and gutter, as well as asphalt pavement, will be replaced as necessary.	Achieved	Project is complete.	\$524,987.44	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	01/17/2025

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B22153 - Terrell Mill Rd Drainage	The reinforced concrete pipe in the vicinity of 1665 Terrell Mill Road is failing. This project consists of repairing an invert and providing a cured-in-place pipe inside the existing 24-inch pipe.	Achieved	Project is complete.	\$86,796.95	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	03/21/2025
B22154 - Cades Cove Dr Drainage	Drainage system improvement project in the vicinity of 4301 Cades Cove Drive	Not Started	Pending Drainage system improvement project	\$40,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	12/31/2026
B22155 - Bristol Ln Drainage	Drainage system improvement project in the vicinity of 263 Bristol Lane	Not Started	Pending drainage system improvement project	\$40,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	12/31/2026
B22156 - Charlotte Dr Drainage	Drainage system improvement project in the vicinity of 116 Charlotte Drive to be completed by in-house road maintenance	Achieved	Complete	\$36,398.05	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	04/25/2025
B22157 - Stevens Ct Drainage	Drainage system improvement project in the vicinity of 1191 Stevens Court to be completed by in-house road maintenance	Achieved	Project is complete.	\$23,430.50	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	11/14/2024
B22158 - Olive Cir Drainage	Drainage system improvement project	Achieved	Project was completed by Storm Water Management.	\$37,242	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	06/06/2025
B22159 - Oak Dr Drainage	The corrugated metal pipe (CMP) in the vicinity of 3094 Oak Drive has failed. This project consists of replacement of the failed CMP and replacement of a catch basin. Curb and gutter, as well as asphalt pavement, will be replaced as necessary.	Achieved	Project is complete	\$152,479.57	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	03/31/2025
B22160 - Fontaine Rd Drainage	Drainage System Improvement Project	On Track	Design in progress; right of entry needed for work outside ROW	\$40,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	03/31/2026
B22161 - Appaloosa Trl Drainage	Drainage System Improvement Project in the vicinity of 2551 Appaloosa Trail	Achieved	Project completed by in-house road maintenance.	\$459.98	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	05/23/2025
B22162 - Willeo Ridge Ct Drainage	Two corrugated metal pipes (CMPs) in the vicinity of 5050 Willeo Ridge Court have failed. The project consists of replacement of one failed CMP, rehabilitation of the second failed CMP utilizing spin-casting, and catch basin repairs. Sidewalk, as well as curb and gutter, will be replaced as necessary.	Achieved	Project is complete.	\$176,006	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	06/25/2025
B22163 - Farmcrest Pt Drainage	Drainage System Improvement Project	On Track	Design in progress; scheduled to let to construction in fall 2025.	\$40,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	12/31/2025
B22164 - Willow Bend Ct Drainage	Drainage System Improvement Project	Not Started	Pending drainage system improvement project.	\$40,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	11/20/2026
B22165 - Barrett Ct Drainage	Drainage System Improvement Project	Not Started	Pending drainage system improvement project.	\$40,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	11/20/2026
B22166 - Brookwood Dr Drainage	Drainage System Improvement Project	Not Started	Pending drainage system improvement project.	\$50,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	11/20/2026
B22167 - Bay Harbor Trl Drainage	Drainage System Improvement Project	On Track	Bids received in June; BOC award scheduled for July; Construction to begin in August.	\$50,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	10/31/2025
B22168 - Valley View Cir Drainage	Drainage System Improvement Project	On Track	Bids for construction received on 6/30/25; BOC award scheduled for July.	\$50,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	02/28/2026
B22169 - North Elizabeth Ln Drainage	Drainage System Improvement Project	Not Started	Pending drainage system improvement project.	\$50,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	11/20/2026
B22170 - Stonewood Cir Drainage	Drainage System Improvement Project	On Track	Bids received in June; BOC award scheduled for July; Construction to begin in August.	\$50,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	10/03/2025

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B22171 - Cochise Dr Drainage	Drainage System Improvement Project	On Track	Design complete; project to be completed by in-house road maintenance in July 2025.	\$50,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	07/25/2025
B22172 - Malibu Dr Drainage	Drainage System Improvement project	On Track	Design in progress; project to be completed by in-house road maintenance.	\$25,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	08/31/2025
B22173 - Day Lily Way Drainage	Drainage System Improvement project to be completed by in-house road maintenance.	On Track	Design in progress; project to be completed by in-house road maintenance.	\$25,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	09/19/2025
B22174 - Hidden Hills Dr Drainage	Drainage System Improvement project to be completed by in-house road maintenance.	Not Started		\$25,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	09/26/2025
B22175 - Pebblebrook Cir Drainage	Drainage System Improvement project to be completed by in-house road maintenance	Not Started		\$25,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	10/03/2025
B22176 - Cumberland Pkwy at Paces Walk Drainage	[Insert Project Description]	Not Started		\$2,204,558.95	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	
B22177 - Jamie Way Drainage	[Insert Project Description]	Not Started		\$25,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	
B22178 - Thorrs Rökk Drainage	[Insert Project Description]	Not Started		\$25,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	
B22179 - Hubert Dr Drainage	[Insert Project Description]	Not Started		\$0	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	
B22180 - Floyd Rd Drainage	[Insert Project Description]	Not Started		\$0	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	




Component: Operational and Safety Improvements (16 items)



Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2300 - Operational and Safety Improvements Shared Cost	SPLOST funds will be used to make operational and safety improvements at intersections and corridors throughout the county.	On Track	In progress	\$2,289,060	\$1.13m	Component: Operational and Safety Improvements, Dept: DOT, District: ALL	12/31/2027
B2301 - Old Stilesboro Road at County Line Road	Operational and safety improvements at the intersection of Old Stilesboro Road and County Line Road	On Track	Construction in progress	\$2,414,000	\$477.61k	Component: Operational and Safety Improvements, Dept: DOT, District: ALL	09/30/2026
B2302 - Due West Road at Antioch Road	Operational and safety improvements at the intersection of Due West Road and Antioch Road	On Track	Design and ROW in progress; scheduled to let to construction in fall 2025.	\$2,516,000	\$211.9k	Component: Operational and Safety Improvements, Dept: DOT, District: ALL	10/30/2027
B2303 - Holly Springs Corridor Improvements	Operational and safety improvements along the Holly Springs Road corridor - See projects B2313, B2314, B2315	On Track	Design in progress.	\$1,072,500	\$186.42k	Component: Operational and Safety Improvements, Dept: DOT, District: ALL	12/31/2027
B2304 - Cumberland Parkway from Paces Walk to Paces Ferry Road	Operational and safety improvements along Cumberland Parkway between Paces Ferry Road and Paces Walk	Achieved	Project is substantially complete; punchlist in progress.	\$314,500	\$176.59k	Component: Operational and Safety Improvements, Dept: DOT, District: ALL	05/30/2025
B2305 - Church Road/Plant Atkinson Road at North Church Lane	Operational and safety improvements at the intersection of Church Road/Plant Atkinson Road and North Church Lane	On Track	Design in progress	\$2,333,482.33	\$169.66k	Component: Operational and Safety Improvements, Dept: DOT, District: ALL	07/31/2029
B2306 - Shallowford Road at Gordy Parkway West	Operational and safety improvements at the intersection of Shallowford Road and Gordy Parkway West	On Track	Bids received in June 2025; BOC award scheduled for July; Construction to begin in September.	\$595,000	\$2.39k	Component: Operational and Safety Improvements, Dept: DOT, District: ALL	09/30/2026
B2307 - Canton Road Corridor Improvements	Operational and safety improvements along the Canton Road corridor - see projects B2311 and B2312	On Track	See Project #s B2311 and B2312 for status	\$0	\$0	Component: Operational and Safety Improvements, Dept: DOT, District: ALL	07/31/2028
B2308 - East-West Connector Corridor Improvements	Operational and safety improvements along the East-West Connector corridor	On Track	Design in progress.	\$569,500	\$5.88k	Component: Operational and Safety Improvements, Dept: DOT, District: ALL	06/30/2027
B2309 - Riverside Pkwy at White Road	Operational and safety improvements at the intersection of Riverside Parkway and White Road	Achieved	Project is complete.	\$587,055.67	\$466.78k	Component: Operational and Safety Improvements, Dept: DOT, District: ALL	12/13/2024
B2310 - South Gordon Road at Pisgah Road	Operational and safety improvements at the intersection of South Gordon Road and Pisgah Road	On Track	Construction in progress.	\$3,309,962	\$287.08k	Component: Operational and Safety Improvements, Dept: DOT, District: ALL	09/30/2026
B2311 - Canton Rd at Lake Dr/Old Noonday School House Rd	Operational and safety improvements at the intersection of Canton Road and Lake Drive/Old Noonday School House Road to include new traffic signal, turn lanes, and pedestrian improvements.	On Track	Design, ROW acquisition, and RR coordination in progress; scheduled to let to construction in summer 2025	\$1,250,000	\$37.71k	Component: Operational and Safety Improvements, Dept: DOT, District: TBD	10/31/2026

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2312 - Canton Rd at Piedmont Rd	Operational and safety improvements at the intersection of Canton Road and Piedmont Road to include additional turn lanes, traffic signal modifications, and pedestrian improvements.	On Track	Advertised for construction; bids due on 6/26/25.	\$1,202,750	\$3.35k	Component: Operational and Safety Improvements, Dept: DOT, District: TBD	10/31/2026
B2313 - Holly Springs Rd at Sandy Plains Rd	Safety and operational intersection improvements project	On Track	Design in progress.	\$0	\$0	Component: Operational and Safety Improvements, Dept: DOT, District: TBD	04/30/2027
B2315 - Holly Springs Rd Median Enhancements	Safety and operational improvement project along Holly Springs Road corridor	On Track	Bids received in June; BOC award scheduled for July; Construction to begin in August.	\$251,000	\$0	Component: Operational and Safety Improvements, Dept: DOT, District: TBD	03/31/2026
B2314 - Holly Springs Rd at Davis Rd	Roundabout modifications to the intersection of Holly Spring Rd at Davis Rd.	On Track	Design in progress.	\$1,000,000	\$0	Component: Operational and Safety Improvements, Dept: DOT, District: TBD	07/31/2027

Component: Resurfacing (33 items)






Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2900 - Roadway Resurfacing Shared Cost	SPLOST Resurfacing Program Finance, Administration, and Management	On Track	In progress	\$22,980,325	\$4.72m	Component: Resurfacing, Dept: DOT, District: ALL	12/31/2028
B2901 - Resurfacing - 2022-1 Local Roads (District 1)	Milling, patching, leveling and resurfacing of various local/subdivision streets throughout Commission District 1; contract consists of 115 streets totaling 18.69 miles	Achieved	Project is complete	\$6,419,744.28	\$6.42m	Component: Resurfacing, Dept: DOT, District: 1	08/30/2023
B2902 - Resurfacing 2022-2 Local Roads (District 2)	Milling, patching, leveling and resurfacing of various local/subdivision streets throughout Commission District 2; contract consists of 120 streets totaling 17.21 miles	Achieved	Project is complete	\$5,989,165.75	\$5.99m	Component: Resurfacing, Dept: DOT, District: 2	08/30/2023
B2903 - Resurfacing 2022-3 Local Roads (District 3)	Milling, patching, leveling and resurfacing of various local/subdivision streets throughout Commission District 3; contract consists of 107 streets totaling 18.37 miles	Achieved	Project is complete	\$5,886,864.57	\$5.89m	Component: Resurfacing, Dept: DOT, District: 3	08/30/2023
B2904 - Resurfacing 2022-4 Local Roads (District 4)	Milling, patching, leveling and resurfacing of various local/subdivision streets throughout Commission District 4; contract consists of 105 streets totaling 19.80 miles	Achieved	Project is complete	\$6,716,299.88	\$6.72m	Component: Resurfacing, Dept: DOT, District: 4	08/30/2023
B2905 - Resurfacing 2022-5 Countywide Major Thoroughfares (LMIG)	Milling, patching, leveling and resurfacing of various thoroughfare roadways throughout the County; contract consists of 29 streets totaling 43.20 miles	Achieved	Project is complete.	\$27,353,539.30	\$27.35m	Component: Resurfacing, Dept: DOT, District: ALL	09/30/2023
B2906 - Resurfacing 2023-1 Local Roads Northwest	Milling, patching, leveling and resurfacing of various Local roads throughout the northwest area of the County; contract consists of 150 streets totaling 32.90 miles	Achieved	Complete	\$9,270,609.84	\$9.27m	Component: Resurfacing, Dept: DOT, District: ALL	11/15/2024
B2907 - Resurfacing 2023-2 Local Roads Northeast	Milling, patching, leveling and resurfacing of various Local roads throughout the northeast area of the County; contract consists of 163 streets totaling 30.69 miles	Achieved	Complete	\$9,290,672.17	\$9.29m	Component: Resurfacing, Dept: DOT, District: ALL	06/30/2024
B2908 - Resurfacing 2023-3 Local Roads South	Milling, patching, leveling and resurfacing of various Local roads throughout the southern area of the County; contract consists of 150 streets totaling 27.52 miles	Achieved	Complete	\$11,911,151.58	\$11.91m	Component: Resurfacing, Dept: DOT, District: ALL	06/30/2024
B2909 - Resurfacing 2023-4 Countywide Major Thoroughfares (LMIG)	Milling, patching, leveling and resurfacing of various thoroughfare roadways throughout the County; contract consists of 23 streets totaling 21.96 miles	Achieved	All roads in contract have been resurfaced; Permanent pavement markings have been completed.	\$16,449,413.60	\$16.45m	Component: Resurfacing, Dept: DOT, District: ALL	09/30/2024
B2950 - Resurfacing - Funding	SPLOST funds will be used for resurfacing activities, including milling, patching, leveling and resurfacing of various roadways throughout the county.	On Track	Fund holding account for future Resurfacing contracts	\$11,367,610.15	\$0	Component: Resurfacing, Dept: DOT, District: ALL	12/31/2028
B2951 - Resurfacing - Cobb County-Marietta Water Authority	Cobb County Marietta Water Authority (CCMWA) provided funding for resurfacing of roadways impacted by CCMWA water main replacement projects along Factory Shoals Road, Riverside Parkway, Cityview Drive, Mars Hill Church Rd, Acworth Due West Rd, Old Stilesboro Rd, and Pine Mountain Circle.	On Track	Resurfacing on Factory Shoals, Riverside Parkway, and Cityview Drive to be completed by summer 2025.	\$3,763,457.51	\$850	Component: Resurfacing, Dept: DOT, District: 4	10/31/2027

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2952 - Buckner Rd Roadway Restoration	Roadway restoration on a section of Buckner Road that was completed in coordination with an emergency water main repair project.	Achieved	Project is complete.	\$15,925.44	\$15.93k	Component: Resurfacing, Dept: DOT, District: TBD	06/30/2023
B2910 - Resurfacing 2024-1 Local Roads Northwest	Milling, patching, leveling and resurfacing of various Local roadways throughout the Northwest area of County; contract consists of 105 streets totaling 22.9 miles	Achieved	All roads in original contract have been resurfaced. SS MH are being adjusted to grade in a separate CCWS contract.	\$6,726,552.90	\$6.73m	Component: Resurfacing, Dept: DOT, District: TBD	11/20/2024
B2911 - Resurfacing 2024-2 Local Roads Northeast	Milling, patching, leveling and resurfacing of various Local roadways throughout the Northeast area of County; contract consists of 102 streets totaling 20.5 miles	Achieved	All roads have been resurfaced.	\$7,009,209.96	\$0	Component: Resurfacing, Dept: DOT, District: TBD	06/20/2025
B2912 - Resurfacing 2024-3 Local Roads South	Milling, patching, leveling and resurfacing of various Local roadways throughout the Southern area of County; contract consists of 106 streets totaling 21.63 miles	Achieved	All roads in contract have been resurfaced as of 5/29/25.	\$7,842,921.90	\$7.27m	Component: Resurfacing, Dept: DOT, District: TBD	05/31/2025
B2913 - Resurfacing 2024-4 Countywide Thoroughfares (LMIG)	Milling, patching, leveling and resurfacing of various thoroughfare roadways throughout the County; contract consists of 9 roads totaling 10.5 miles	On Track	Contract time extension granted; All roads in original contract have been resurfaced; Additional roads added due to remaining funds in contract	\$11,485,381.48	\$10.26m	Component: Resurfacing, Dept: DOT, District: TBD	08/31/2025
B2914 - Resurfacing Countywide ADA Ramp Upgrades South	The 2024 Resurfacing – Americans with Disabilities Act (ADA) Ramp Upgrades (South) project is being implemented in advance of the 2024 Resurfacing - Thoroughfares contract award, in accordance with Title II of the ADA. The project consists of upgrading 38 curb ramps throughout the southern portion of the County	Achieved	Project is complete - all ADA ramps have been upgraded	\$236,164.84	\$236.16k	Component: Resurfacing, Dept: DOT, District: TBD	04/30/2024
B2915 - Resurfacing Countywide ADA Ramp Upgrades North	The 2024 Resurfacing – Americans with Disabilities Act (ADA) Ramp Upgrades (North) project is being implemented in advance of the 2024 Resurfacing - Thoroughfares contract award, in accordance with Title II of the ADA. The project consists of upgrading 48 curb ramps throughout the northern portion of the County.	Achieved	Project is complete - all ADA ramps have been upgraded	\$146,294	\$146.29k	Component: Resurfacing, Dept: DOT, District: TBD	04/30/2024
B2916 - Resurfacing 2025-1 Local Roads Northwest	Milling, patching, leveling and resurfacing of various Local roadways throughout the Northwest area of County; contract consists of ~130 streets totaling ~24.6 miles	On Track	Resurfacing scheduled to begin in Summer 2025.	\$8,000,000	\$0	Component: Resurfacing, Dept: DOT, District: TBD	05/31/2026
B2917 - Resurfacing 2025-2 Local Roads Northeast	Milling, patching, leveling and resurfacing of various Local roadways throughout the Northeast area of County; contract consists of ~105 streets totaling ~22.6 miles	On Track	Resurfacing scheduled to begin in Summer 2025.	\$8,000,000	\$0	Component: Resurfacing, Dept: DOT, District: TBD	05/31/2026
B2918 - Resurfacing 2025-3 Local Roads South	Milling, patching, leveling and resurfacing of various Local roadways throughout the Northeast area of County; contract consists of ~95 streets totaling ~22.9 miles	On Track	Resurfacing in progress	\$8,075,000	\$0	Component: Resurfacing, Dept: DOT, District: TBD	05/31/2026
B2919 - Resurfacing 2025-4 Countywide Thoroughfares (LMIG)	Milling, patching, leveling and resurfacing of various thoroughfares throughout the County; contract consists of 6 roads totaling ~11 miles	On Track	Resurfacing in progress	\$12,500,000	\$0	Component: Resurfacing, Dept: DOT, District: TBD	05/31/2026
B2921 - Resurfacing Countywide ADA Ramp Upgrades (West)	Project to upgrade ADA ramps in the western part of the county in advance of the 2025 thoroughfare resurfacing contract.	Achieved	Project is complete	\$290,667.65	\$0	Component: Resurfacing, Dept: DOT, District: TBD	04/18/2025
B2920 - Resurfacing 2025 ADA Ramp Upgrades (East)	Project to upgrade ADA ramps in the eastern part of the county in advance of the 2025 thoroughfare resurfacing contract.	Achieved	Project is complete.	\$264,805.60	\$0	Component: Resurfacing, Dept: DOT, District: TBD	02/14/2025
B2922 - Resurfacing 2025 Countywide Crack Sealing	2025 Countywide crack sealing contract - 63 roads (220 lane miles)	On Track	Crack sealing in progress	\$1,000	\$0	Component: Resurfacing, Dept: DOT, District: TBD	09/30/2025
B2923 - Resurfacing 2026-1 Local Roads (Northwest)	Milling, patching, leveling and resurfacing of various Local roadways throughout the Northwest area of County	On Track	Road evaluations and street lists under development.	\$0	\$0	Component: Resurfacing, Dept: DOT, District: TBD	05/31/2027
B2924 - Resurfacing 2026-2 Local Roads (Northeast)	Milling, patching, leveling and resurfacing of various Local roadways throughout the Northeast area of County	On Track	Road evaluations and street lists under development.	\$0	\$0	Component: Resurfacing, Dept: DOT, District: TBD	05/31/2027




Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2925 - Resurfacing 2026-3 Local Roads (South)	Milling, patching, leveling and resurfacing of various Local roadways throughout the south area of County	On Track	Road evaluations and street lists under development.	\$0	\$0	Component: Resurfacing, Dept: DOT, District: TBD	05/31/2027
B2926 - Resurfacing 2026-4 Countywide Major Thoroughfares (LMIG)	Milling, patching, leveling and resurfacing of various thoroughfares throughout the County	On Track	Road evaluations and street lists under development.	\$0	\$0	Component: Resurfacing, Dept: DOT, District: TBD	05/31/2027
B2927 - Resurfacing 2026 ADA Ramp Upgrades - Contract 1 (East)	ADA ramp upgrades in advance of 2026 thoroughfare resurfacing	On Track	ADA ramp evaluations underway	\$0	\$0	Component: Resurfacing, Dept: DOT, District: TBD	04/01/2026
B2928 - Resurfacing 2026 ADA Ramp Upgrades - Contract 2 (West)	ADA ramp upgrades in advance of 2026 thoroughfare resurfacing	On Track	ADA ramp evaluations underway	\$0	\$0	Component: Resurfacing, Dept: DOT, District: TBD	04/01/2026
B2929 - Resurfacing - 2025 LMIG Supplement Project	Milling, patching, leveling and resurfacing of various thoroughfares throughout the County - EW Connector, Burnt Hickory Rd, Herodian Way, and Shallowford Road. Part of the 2025 LMIG Supplement.	On Track	Evaluation of roads complete; bid documents in progress.	\$0	\$0	Component: Resurfacing, Dept: DOT, District: TBD	10/30/2026

Component: School Zone Improvements (6 items)



Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2800 - School Zone Improvements Shared Cost	SPLOST funding for School Zone Improvements will be used for off-campus projects to improve the safety and operational movements of vehicular and pedestrian traffic in and near school zones.	On Track	In progress	\$447,120	\$170.4k	Component: School Zone Improvements, Dept: DOT, District: ALL	12/31/2028
B2801 - School Zone Improvements - TBD	SPLOST funding for School Zone Improvements will be used for off-campus projects to improve the safety and operational movements of vehicular and pedestrian traffic in and near school zones.	On Track	In progress	\$1,276,871.82	\$0	Component: School Zone Improvements, Dept: DOT, District: ALL	12/31/2028
B2802 - Bill Murdock Rd at Walton High School	School zone improvement project along Bill Murdock Road to provide pedestrian access to Walton High School's new athletic complex	Achieved	Project is complete	\$437,437.49	\$418.82k	Component: School Zone Improvements, Dept: DOT, District: 2	08/30/2023
B2803 - Casteel Rd at Still Elementary School	Safety and operational school zone improvement project on Casteel Road at Still Elementary School; project will be coordinated with the resurfacing of Casteel Road which is included in Project B2909 2023 Thoroughfare Resurfacing.	Achieved	Project is complete.	\$232,898.28	\$232.9k	Component: School Zone Improvements, Dept: DOT, District: TBD	07/19/2024
B2804 - Old Alabama Rd at Pebblebrook High School	Safety and operational school zone improvement project on Old Alabama Road at Pebblebrook High School consisting of the addition of turn lanes. Project is located within the limits of the active Old Alabama Road sidewalk project.	Achieved	Project is complete.	\$1,336,022.75	\$1.34m	Component: School Zone Improvements, Dept: DOT, District: TBD	07/19/2024
B2805 - Sewell Mill Rd School Zone Improvements	Project to add school flasher system and additional safety related improvements on Sewell Mill Road in the vicinity of Dodgen Middle School and Walton High School.	Achieved	Project is complete.	\$235,769.66	\$0	Component: School Zone Improvements, Dept: DOT, District: TBD	05/23/2025

Component: Sidewalks (26 items)






Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2700 - Sidewalks Shared Cost	SPLOST funding for sidewalk improvements will provide construction of sidewalks and other pedestrian improvements, including pedestrian bridges, along roadways in the vicinity of schools, activity centers, multimodal facilities, and other congested areas.	On Track	In Progress	\$1,742,000	\$1.34m	Component: Sidewalks, Dept: DOT, District: ALL	12/31/2028
B2710 - Sidewalk Improvements TBD - District 1	SPLOST funding for sidewalk improvements within Commission District 1 that will provide construction of sidewalks and other pedestrian improvements, including pedestrian bridges, along roadways in the vicinity of schools, activity centers, multimodal facilities, and other congested areas.	On Track	In Progress	\$150,439.20	\$10.82k	Component: Sidewalks, Dept: DOT, District: 1	12/31/2028
B2720 - Sidewalk Improvements TBD - District 2	SPLOST funding for sidewalk improvements within Commission District 2 that will provide construction of sidewalks and other pedestrian improvements, including pedestrian bridges, along roadways in the vicinity of schools, activity centers, multimodal facilities, and other congested areas.	On Track	In Progress	\$1,069,740.81	\$0	Component: Sidewalks, Dept: DOT, District: 2	12/31/2028
B2730 - Sidewalk Improvements TBD - District 3	SPLOST funding for sidewalk improvements within Commission District 3 that will provide construction of sidewalks and other pedestrian improvements, including pedestrian bridges, along roadways in the vicinity of schools, activity centers, multimodal facilities, and other congested areas.	On Track	In Progress	\$25,000	\$0	Component: Sidewalks, Dept: DOT, District: 3	12/31/2028
B2740 - Sidewalk Improvements TBD - District 4	SPLOST funding for sidewalk improvements within Commission District 4 that will provide construction of sidewalks and other pedestrian improvements, including pedestrian bridges, along roadways in the vicinity of schools, activity centers, multimodal facilities, and other congested areas.	On Track	In Progress	\$264,976	\$1.52k	Component: Sidewalks, Dept: DOT, District: 4	12/31/2028
B2750 - Transit STBG ADA Sidewalks	Fund holding account - Project will include repair, rehabilitation, and construction or reconstruction of accessible ramps in existing rights-of-way at various locations along the current CobbLinc local fixed route system within Cobb County. The improvements will increase safety and access to CobbLinc bus stops for all local route patrons, and will substantially enhance access at curbs for patrons using wheelchairs; See Project #s B2751, B2752, etc.	On Track	Fund holding account only - see project #s B2751, B2752, etc.	\$13,374,000	\$0	Component: Sidewalks, Dept: DOT, District: ALL	12/31/2027
B2711 - West Sandtown Rd Sidewalk (South)	Addition of sidewalk along West Sandtown Road to fill in the gap between Brookwest Drive to Addie Pond Way	On Track	Design in progress	\$950,000	\$36.95k	Component: Sidewalks, Dept: DOT, District: 1	12/31/2026
B2712 - West Sandtown Rd Sidewalk (North)	Addition of sidewalk along West Sandtown Road to fill in the gap between Kennesaw View Drive to Dallas Hwy	Achieved	Project is complete	\$66,955	\$55.79k	Component: Sidewalks, Dept: DOT, District: 1	05/17/2024
B2713 - Hamilton Rd Sidewalk (South)	Addition of sidewalk along Hamilton Road to fill in the gap between Avimore Drive to Kennesaw Due West	On Track	Surveying to begin in June; design to follow.	\$555,000	\$0	Component: Sidewalks, Dept: DOT, District: 1	12/31/2026

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2714 - Hamilton Rd Sidewalk (North)	Addition of sidewalk along Hamilton Road to fill in the gap between Hamilton Creek Drive to Paul Samuel Road	Not Started	Sidewalk project on hold pending funding	\$0	\$0	Component: Sidewalks, Dept: DOT, District: 1	07/31/2028
B2731 - Barnes Mill Rd Sidewalk	Addition of sidewalk along Barnes Mill Road between Woodmont Drive and Millview Drive	Achieved	Project is substantially complete; punchlist work in progress.	\$498,444	\$362.25k	Component: Sidewalks, Dept: DOT, District: 3	06/26/2025
B2732 - Pete Shaw Rd Sidewalk	Addition of sidewalk along Pete Shaw Road between Hazelhurst Drive and Sandy Plains Road	On Track	Design and ROW acquisition in progress; scheduled to let to construction in Summer 2025	\$1,920,306	\$552.86k	Component: Sidewalks, Dept: DOT, District: 3	02/28/2027
B2721 - West Atlanta Rd Sidewalk	Addition of sidewalk along West Atlanta Road between Oakdale Road and Hill Street to fill in gap	On Track	Construction in progress	\$243,766.19	\$75.36k	Component: Sidewalks, Dept: DOT, District: 2	08/31/2025
B2722 - Davidson Rd Sidewalk	Addition of sidewalk along Davidson Road between Lower Roswell Road and Riveridge Court	Canceled	Not a named project in SPLOST Booklet.	\$600,000	\$0	Component: Sidewalks, Dept: DOT, District: 2	07/31/2027
B2723 - Akers Mill Rd Sidewalk	Addition of sidewalk along Akers Mill Road between Powers Ferry Road and Riverbend Club Drive	Canceled	Not a named project in SPLOST Booklet.	\$300,000	\$0	Component: Sidewalks, Dept: DOT, District: 2	07/31/2027
B2741 - West Sandtown Rd Sidewalk (Mud Creek)	Construction of Sidewalk on the east side of West Sandtown Road to fill-in-the gap between Macland Road and the Mud Creek Soccer Complex.	Achieved	Project is complete.	\$275,937	\$0	Component: Sidewalks, Dept: DOT, District: TBD	12/20/2024
B2751 - Cumberland Pkwy/Cumberland Blvd Transit ADA Improvements	Project will include repair, rehabilitation, and construction or reconstruction of accessible ramps in existing rights-of-way along Cumberland Parkway and Cumberland Boulevard on CobbLinc local fixed routes. The improvements will increase safety and access to CobbLinc bus stops for all local route patrons, and will substantially enhance access at curbs for patrons using wheelchairs	On Track	Construction NTP issued on 5/14/25 - construction in progress.	\$1,500,000	\$0	Component: Sidewalks, Dept: DOT, District: TBD	01/31/2026
B2715 - West Sandtown Rd Sidewalk (North, Phase 2)	Project consists of installing approximately 265 feet of sidewalk along the west side of West Sandtown road to fill in the existing sidewalk gap to the south of Kennesaw View Drive. The installation of curb and gutter and driveways will also be included.	Achieved	Project is complete.	\$71,355.80	\$0	Component: Sidewalks, Dept: DOT, District: TBD	11/15/2024
B2742 - Schaffer Rd Sidewalk, Phase 2	Addition of sidewalk along Schaffer Road between the Center for Children and Young Adults and Favor Road. Length of project is approx. 1,300 lf (0.25 miles).	On Track	Design in progress	\$851,837	\$0	Component: Sidewalks, Dept: DOT, District: TBD	04/30/2028
B2743 - East Callaway Rd Sidewalk	Addition of sidewalk along East Callaway Road between Hicks Road and Austell Road. Length of project is approx. 1,700 lf (0.32 miles).	On Track	Design in progress	\$800,000	\$0	Component: Sidewalks, Dept: DOT, District: TBD	07/31/2027
B2744 - Church Rd Sidewalk	Addition of sidewalk along Church Road to fill-in-the-gap in the vicinity of 511 Church Road between Old Concord Road and S. Cobb Drive.	On Track	Design in progress	\$250,000	\$0	Component: Sidewalks, Dept: DOT, District: TBD	07/31/2026
B2752 -Busbee Dr/Busbee Pkwy Transit ADA Improvements	Project will include repair, rehabilitation, and construction or reconstruction of accessible ramps in existing rights-of-way along Busbee Parkway and George Busbee Drive on CobbLinc local fixed routes. The improvements will increase safety and access to CobbLinc bus stops for all local route patrons, and will substantially enhance access at curbs for patrons using wheelchairs	Achieved	Project is substantially complete; Final inspection held and punchlist in progress.	\$501,000	\$0	Component: Sidewalks, Dept: DOT, District: TBD	06/20/2025
B2745 - King Springs Rd Sidewalk	Construction of sidewalk along King Springs Road	On Track	Surveying in progress; design to start in June 2025.	\$0	\$0	Component: Sidewalks, Dept: DOT, District: TBD	07/31/2027
B2753 - Austell Rd/Atlanta Rd Transit ADA Improvements	Project will include repair, rehabilitation, and construction or reconstruction of accessible ramps in existing rights-of-way along Austell Road and Atlanta Road on CobbLinc local fixed routes. The improvements will increase safety and access to CobbLinc bus stops for all local route patrons, and will substantially enhance access at curbs for patrons using wheelchairs.	On Track	Design in progress	\$0	\$0	Component: Sidewalks, Dept: DOT, District: TBD	09/30/2026
B2716 - Pine Mountain Cir Pedestrian Improvements	Installation of Rectangular Rapid Flashing Beacons (RRFB) at the intersection of Pine Mountain Circle and Kennesaw Due West Road.	Not Started		\$400,000	\$0	Component: Sidewalks, Dept: DOT, District: TBD	07/31/2026




Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2717 - Burnt Hickory Rd Pedestrian Improvements	Installation of Rectangular Rapid flashing Beacons (RRFB) on Burnt Hickory Road at Brookstone	Not Started		\$250,000	\$0	Component: Sidewalks, Dept: DOT, District: TBD	07/31/2026

Component: SPLOST TIP Shared Cost (1 item)



Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2000 - 2022 SPLOST TIP Shared Cost	SPLOST Program Finance, Administration, and Management	On Track	In progress	\$24,371,586.94	\$20.06m	Component: SPLOST TIP Shared Cost, Dept: DOT, District: ALL	12/31/2028

Component: Traffic Management, Transportation Technology, and Planning (59 items)



Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2500 - Traffic Management, Transportation Technology, and Planning	SPLOST funding for Traffic Management, Transportation Technology, and Planning will be used to replace and upgrade the county's traffic signal infrastructure, install traffic signals at locations that satisfy traffic signal warrant(s) as established in the current version of the Manual on Uniform Traffic Control Devices, optimize the operations of the traffic system, improve the county's transportation technology systems, and develop long- and short-term planning strategies.	On Track	In Progress	\$2,696,420	\$1.87m	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: ALL	12/31/2028
B2510 - Advanced Transportation Management Systems (ATMS)	SPLOST funding for ATMS including upgrades to the Transportation Management Center (TMC), expansion of fiber optic network and travel time monitoring system, etc.	On Track	In Progress	\$3,043,383.50	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: ALL	12/31/2028
B2511 - ATMS - Transportation Management Center Infrastructure Techn	Procurement of upgraded server hardware and software for the DOT's Transportation Management Center (TMC)	Achieved	Project is complete - BOC authorized procurement of upgraded TMC hardware and software on 5/10/2022	\$316,180.50	\$316.18k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: ALL	06/30/2023
B2520 - Incident Management	SPLOST funding for expansion and upgrade of CCTV cameras and dynamic message boards, enhanced wayfinding signage, etc.	On Track	In Progress	\$1,696,247.65	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: ALL	12/31/2028
B2530 - Integrated Corridor Management	SPLOST funding for providing cross network travel management for parallel corridors to reduce traffic delays and congestion	On Track	In Progress	\$975,000	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: ALL	12/31/2028
B2540 - Planning Studies	SPLOST funding for the development of long- and short-term multimodal transportation planning studies to be determined	On Track	In Progress	\$501,650.94	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: ALL	12/31/2028
B2541 - Cobb Pkwy at McCollum Pkwy/Kennesaw Due West Rd/Old 41 Hwy	Planning level scoping study to develop a concept for a proposed project to realign Cobb Parkway at McCollum Parkway/Kennesaw Due West Road/Old 41 Highway and to determine project feasibility.	Achieved	Complete	\$731,674.40	\$731.67k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: 1	04/30/2025
B2542 - Comprehensive Safety Action Plan	Development of a County-wide Comprehensive Safety Action Plan compliant with the new Safe Streets and Roads for All (SS4A) Grant Program	Achieved	Complete	\$219,301	\$219.30k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: ALL	03/31/2024

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2550 - Traffic Signal System Preservation	SPLOST funding to replace and upgrade the County's traffic signal infrastructure	On Track	In Progress	\$816,767.67	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: ALL	12/31/2028
B2553 - Powder Springs - Marietta St Traffic Signal (Brownsville Rd)	Rebuild traffic signal on Marietta Street at Brownsville Road (Joint Project with the City of Powder Springs)	Achieved	Project is complete.	\$716,402.03	\$606.61k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: 4	10/25/2024
B2560 - Traffic Signal Timing	SPLOST funding for the upgrade and replacement of traffic signal timing software, optimize SCATS timing, retime traffic signal corridors, etc.	On Track	In Progress	\$446,493	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: ALL	12/31/2028
B2570 - Traffic Signals	SPLOST funding for installation of traffic signals at locations to be determined	On Track	In Progress	\$212,844.13	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: ALL	12/31/2028
B2573 - Mars Hill Rd at Fords Rd	Operational and safety improvement project that includes the installation of new traffic signal and turn lanes	Achieved	Project is complete.	\$785,249.03	\$785.25k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: 1	04/05/2024
B2580 - Transportation Technology	SPLOST funding for the upgrade and enhancement of technology equipment and systems including GIS, ProjectView, Cartegraph, PlanGrid, and others as determined	On Track	In Progress	\$1,854,678	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: ALL	12/31/2028
B2581 - Transportation Technology - ProjectView	Application development and support for ProjectView, the DOT's project management information system	On Track	In progress	\$1,800,762.08	\$831.2k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: ALL	12/31/2027
B2582 - Cartegraph System Upgrade and Enhancement	Three-year Purchase Agreement which includes licenses, professional services, and support for upgrades and enhancements to the Cartegraph work and asset management software system. Benefits of this system include improved citizen access and more efficient traffic signal operations and road maintenance.	On Track	In progress	\$421,122	\$137.38k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: ALL	01/13/2026
B2521 - Incident Management - CCTV Cameras	Incident Management project - procurement of closed-circuit television cameras and mounting hardware	Achieved	BOC authorized the procurement utilizing State Contracts on 2/14/23	\$516,752.35	\$516.75k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: ALL	07/31/2023
B2561 - 2023 Traffic Signal Timing	Traffic signal timing consultant services to provide routine traffic signal optimization to improve traffic flow and reduce delay	Achieved	Complete.	\$98,703	\$98.70k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: ALL	03/31/2025
B2562 - Traffic Signal Timing - SCATS Controllers	This project will upgrade 145 of the 230 Sydney Coordinated Adaptive Traffic System (SCATS) traffic signal controllers at various locations throughout the County	Achieved	SCATS equipment procurement complete	\$852,650	\$777.15k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: ALL	09/15/2023

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2563 - Traffic Signal Timing - TransSuite	Procurement of TransSuite Alarms Viewer and ITS Port in support of Traffic Signal Timing activities.	On Track	In progress	\$96,000	\$59.99k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: ALL	10/31/2025
B2551 - Windy Ridge Pkwy at Circle 75 Pkwy Traffic Signal Upgrade	Upgrade the existing traffic signal at Windy Ridge Pkwy at Circle 75 Pkwy	Achieved	Project is complete	\$136,810	\$136.81k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: 2	04/19/2024
B2552 - Cumberland Blvd at Akers Mill Rd (South) Traffic Signal Upgr	Upgrade the existing traffic signal at Cumberland Blvd and Akers Mill Road	Achieved	Project is complete	\$38,595	\$38.60k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: 2	04/19/2024
B2583 - Transportation Management Center Upgrade	Project will upgrade and expand the Cobb County Transportation Management Center located at 1890 County Services Parkway to include the video wall system and a new video management system.	On Track	Design in progress; scheduled to let to construction in summer 2025	\$1,005,000	\$783.31k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: 1	08/31/2026
B2571 - Big Shanty Rd at Hidden Forest Ct Traffic Signal	Installation of a traffic signal at Big Shanty Road and Hidden Forest Court	Achieved	Project is substantially complete; Final inspection held and punchlist in progress.	\$671,403.55	\$595.12k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	06/20/2025
B2575 - Veterans Memorial Hwy at Buckner Rd Traffic Signal	Installation of a traffic signal at Veterans Memorial Highway at Buckner Road	On Track	Construction NTP issued for June 2, 2025.	\$705,585	\$34.39k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	04/30/2026
B2584 - OpenGov 811 Integration	Transportation Technology - OpenGov 811 Intergration project	Achieved	Complete	\$9,200	\$9.20k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	05/17/2024
B2543 - Factory Shoals Pedestrian Bridge over I-20 Scoping Study	Scoping study to complete the necessary background planning, need assessment, and feasibility of a pedestrian bridge over I-20	On Track	Scoping study in progress; ARPA funding - no SPLOST funding	\$1,000	\$127.50	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	10/31/2025
B2544 - Allatoona Creek Greenway Trail Scoping Study	Scoping study is to develop safe, connected, multimodal, and cost-effective solutions to the project trail and to study the feasibility of alternatives. The Allatoona Creek Greenway Trail is one of the eight priority trails identified in the Cobb County Greenways and Trails Masterplan. The trail will link two Cobb County parks, Allatoona Creek Park and Price Park in the first phase. An eventual second phase would connect Price Park south and connecting to Kemp Park south of Burnt Hickory Road, and then terminating in the vicinity of Due West Road near Harrison High School and/or Lost Mountain Middle School.	On Track	Scoping study in progress - ARPA funded.	\$1,000	\$240	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	03/31/2026
B2545 - Town Center Busbee Park-n-Ride Transit Oriented Development	This Transit-Oriented Development (TOD) study will evaluate land use, parking, development, transportation, and placemaking opportunities in the Town Center Community Improvement District (CID) in the area that is generally bounded by I-75 to the west, Chastain Road to the north, Busbee Drive to the east, George Busbee Parkway to the southeast, and Big Shanty Road to the south.	On Track	In progress, ARPA funded	\$0	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	03/31/2026

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2546 - East-West Connector Corridor Improvements Scoping Study	Planning level scoping study for East West Connector to determine feasibility of a transportation improvement project based on viable, safe, and cost-effective solutions defining the project and the feasibility of alternatives to improve the efficiency, operations, and safety of the corridor.	On Track	In progress; ARPA funded	\$1,000	\$352	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	03/31/2026
B2554 - Sandy Plains Rd at Gordy Pkwy Signal Pole Replacement	Project consists of traffic signal upgrades to include the replacement of signal poles, signal heads, pedestrian signals, and video detection.	Achieved	Project is complete.	\$108,998.80	\$109k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	09/20/2024
B2555 - Powder Springs Rd at Forest Hill Rd Signal Pole Replacement	Project consists of traffic signal upgrades to include the replacement of signal poles, signal heads, pedestrian signals, and video detection.	Achieved	Project is complete.	\$87,419.20	\$87.42k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	09/20/2024
B2556 - Paper Mill Rd at Terrell Mill Rd Signal Pole Replacement	Project consists of traffic signal upgrades to include the replacement of signal poles, signal heads, pedestrian signals, and video detection.	Achieved	Project is complete.	\$100,854.87	\$100.85k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	09/20/2024
B2557 - Powder Springs - Marietta St Traffic Signal (New Macland)	Rebuild the traffic signal on Marietta Street at New Macland Road (Joint Project with the City of Powder Springs)	Achieved	Project is complete.	\$360,002.39	\$360k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	11/22/2024
B2558 - Mars Hill Rd at Hadaway Rd Signal Pole Replacement	Project consists of traffic signal upgrades to include the replacement of signal poles, signal heads, pedestrian signals, and video detection.	Achieved	Project is complete.	\$75,914.28	\$75.91k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	09/20/2024
B2559 - Flashing Yellow Arrow Upgrade	Project to add flashing yellow arrows to 7 existing traffic signals throughout the County.	Achieved	Project is complete.	\$231,952.68	\$231.95k	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	09/20/2024
B2574 - Lower Roswell Rd at Old Paper Mill Rd Traffic Signal	Installation of a new traffic signal at the intersection of Lower Roswell Road and Old Paper Mill Road	Off Track	Design complete; ROW on hold pending funding for construction.	\$55,000	\$700	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	12/19/2027
B2512 - ITS Communications Design, Phases 3B and 3C	The Department's Intelligent Transportation Systems (ITS) communication infrastructure provides for the networking of approximately 577 traffic signals and over 300+ Closed Circuit Television (CCTV) cameras county wide. This allows the traffic signals and CCTV cameras to be remotely monitored, primarily from the Traffic Management Center. ITS also allows for traffic signal optimization to improve traffic flow and reduce delays. This project will provide design and technical services related to the ITS communication infrastructure along Mars Hill Road and Lost Mountain Roads. The infrastructure will provide redundancy in our ITS communications for this area of West Cobb, and communications support for the installation of additional CCTV cameras along the corridors, while permitting remote connectivity to an additional 16 traffic signals.	On Track	Design in progress	\$283,476	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	12/31/2025

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2590 - Traffic Sig Sys Preserv - Conflict Monitors and Monitor Key	Traffic Signal System Preservation – Conflict Monitors and Monitor Key Programmers project will upgrade conflict monitors for all the traffic signals maintained by the County. Conflict monitors are an integral part of the Department's traffic signal operation to protect against traffic signal controller malfunction and to provide a fail-safe operation for the traffic signal. If the conflict monitor detects an unsafe condition in the traffic signal operation, it will override, and all signal heads will go to flash mode.	Achieved	Procurement complete	\$576,017.50	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	11/22/2024
B2522 - Incident Management - Changeable Message Boards	Changeable message boards are an integral part of the Department's incident management. The changeable displays on the message boards allow the Department to alert drivers of important directions or warnings regarding upcoming traffic events. This project will procure 20 changeable message boards to replace existing units which have reached the end of their service life.	Achieved	Message boards have been purchased and received by the Department.	\$353,850	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	04/30/2024
B2585 - Transportation Technology Equipment	Project funding for the purchase of various transportation technology to be utilized by the Department of Transportation for smarter transportation management.	Achieved	Complete	\$50,000	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	04/30/2025
B2547 - Cumberland Transit Alternatives Study	The Cumberland Transit Alternatives Study will evaluate a preferred transit and multimodal trail alignment within the CCID and evaluate potential transit service options. This study will align previous planning studies undertaken by the CCID for the Cumberland Sweep multimodal loop, the autonomous vehicle deployment study, and improvements to the CobbLinc Cumberland Circulator Service in order to provide a preferred alignment and service alternatives that best serve the area. The study will provide stakeholder and public outreach, evaluate alternatives, potential vehicle types, and identify operating service scenarios that optimize the alternative and multimodal travel needs. This study will also provide a clear purpose and need for transit service alternatives along the Cumberland Sweep route to help advance opportunities for federal funding.	On Track	Study in progress	\$206,873.66	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	10/31/2025
B2591 - Vehicle Detection Upgrade	Project to upgrade existing vehicle detection to the current standard. The scope of this project includes the addition of vehicle detection cameras and communication managers at various signalized intersections for vehicle detection countywide.	Achieved	Project is complete.	\$46,920	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	10/25/2024
B2531 - Miovision Data Analysis	Procurement of Miovision Scout Plus Devices, Rechargeable Batteries, 60-month Connectivity Subscription and related Data Analysis.	On Track	In progress	\$50,000	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	12/31/2025
B2564 - Traffic Signal Timing -Traffic Signal Detection	Project includes the replacement of vehicle detection cameras and communication manager equipment at 26 signalized intersections within the County.	On Track	Procurement of equipment in progress.	\$663,766	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	09/30/2025
B2586 - Transportation Technology - To Be Determined	Pending transportation technology project	Not Started	Pending transportation technology project	\$0	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2565 - 2025 Traffic Signal Timing	Traffic signal system timing support and maintenance for the SCATS and MaxView signal systems in Cobb County for 2025	On Track	Design in progress	\$292,388	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	04/30/2026
B2566 - Traffic Signal Equipment Deployment - North	Deployment of traffic signal equipment (monitors and controllers) at locations in the northern half of the County	On Track	In progress	\$50,000	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	08/31/2025
B2567 - Traffic Signal Equipment Deployment - South	Deployment of traffic signal equipment (monitors and controllers) at locations in the southern half of the County	On Track	In progress	\$50,000	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	11/21/2025
B2592 - Traffic Signal Infrastructure Equipment	Equipment to support ongoing improvements to the traffic signal infrastructure. Equipment includes loop detectors, CPUs, modules, and pedestrian countdown inserts.	On Track	Procurement of equipment in progress.	\$225,000	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	09/30/2025
B2513 - ATMS - Fiber Pole and Fiber Replacement	Replacement of ATMS fiber pole and fiber located at Wade Green Rd and George Busbee Pkwy.	On Track	Procurement of materials in progress	\$25,000	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	09/30/2025
B2514 - ATMS - 2025 School Flasher Communication	Five-Year renewal of the communication service plan for the County's current school flasher control system.	Not Started		\$156,960	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	
B2515 - ATMS - 2025 TMC Technology Infrastructure	Procurement of TMC Technology Infrastructure (core switch, hub switches and firewall to be deployed in support of Cobb's ATMS.	Not Started		\$0	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	
B2548 - Nance Rd and Acworth Due West Rd Traffic Study	Joint project with City of Acworth. Traffic study to identify and address traffic issues on the following roads: Nance Road, between, Acworth Due West Road and Old 41 Highway,; Acworth Due West Road, between Nance Road and Cobb Parkway,; and Acworth Summit Boulevard, between Acworth Due West Road and Cobb Parkway. This study aims to identify improvements to alleviate traffic congestion and provide benefits to residents of Acworth and unincorporated areas who utilize these roadways.	On Track	Intergovernmental agreement approved by BOC in March 2025; City of Acworth in lead on project; study in progress.	\$37,500	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	12/31/2025
B2577 - Vehicle Approaching While Flashing Signal	Procurement and installation of "Vehicle Approaching While Flashing" projects at the following locations. Barnes Mill Rd at Soaring Dr; Fontaine Rd at Collins Lake Dr; Providence Rd at Grayson Ct; Jamerson Rd at Ravenwood Dr.	Not Started		\$50,000	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	
B2593 - Damaged Traffic Signal Pole Replacement	Project to replace damaged traffic signal poles at various locations throughout the County	On Track	Design in progress	\$50,000	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	05/31/2026

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
B2594 - Atlanta Rd at Cooper Lake Dr/Gilmore Rd	Project to add Flashing Yellow Arrow signal to the traffic signal at the intersection of Atlanta Road at Cooper Lake Drive/Gilmore Road.	Not Started		\$50,000	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	
B2595 - Brownsville Rd at Hiram Lithia Springs Rd	Project to add Flashing Yellow Arrow signal to the traffic signal at the intersection of Brownsville Road at Hiram Lithia Spring Road.	Not Started		\$50,000	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	
B2596 - Old 41 Hwy at North Cobb High School	Project to replace the school flashers at Old 41 Highway at North Cobb High School.	Not Started		\$50,000	\$0	Component: Traffic Management, Transportation Technology, and Planning, Dept: DOT, District: TBD	